# **COVE Meeting Agenda**

Thursday, September 17, 2015 @ 8:00 a.m. Facilities Services - Building 200 6501 Magic Way, Orlando, Florida 32809

I.	Call to Order and Approval of June 2015 COVE Meeting Minutes  – Ksenia Merck - Chairman Pg. 1-4
II.	Departmental Report
	a. Finance Report - Judith Padres and Rick Collins Pg. 5-15
	b. Project Status - Regina Frazier-Thomas and Jeff Hart Pg. 16-21
	c. <b>M/WBE</b> – Joycelyn Henson Pg. 22-24
	d. Change Order Reports - Roberto Pacheco Pg. 25-54
	e. Capital Renewal Update - Mike Winter Pg. 55-57
II.	Presentations
٧.	Discussion and Adjournment
	a. School Site Ordinance - Jessma Lambert
	b. Community Communications - Lauren Roth



# **COVE Meeting Minutes**

The Construction Oversight and Value Engineering Committee (COVE) monthly meeting convened on Thursday June 25, 2015 at 8:06 a.m., at Facilities Services, 6501 Magic Way, Bldg. 200, Orlando, Florida 32809.

**COVE Members in Attendance**: Ksenia Merck, Pat Knipe, James Knapp, Douglas Kelly, Fred MacDonald, Mario Cuello and Stuart Kramer.

**OCPS Staff in Attendance:** Dr. Barbara Jenkins, Faz Ali, Regina Frazier-Thomas, Jeff Hart, John Morris, Roberto Pacheco, Mike Winter, Laura Kelly, Toni Greene, Tom Moore, Basem Ghneim and Arman Pourmirza (as scribe).

#### Call to Order

A quorum was established and Chairman Ksenia Merck called the meeting to order at 8:06 a.m.

#### **Approval of Minutes**

Mario Cuello asked that construction technology be added to the meeting schedule as a component of the update on digital technology. Chair Merck also added a Lessons Learned in September, which would include an orientation update, and an annual sales tax update.

The minutes from May 21, 2015 were presented and approved unanimously by the Committee.

#### **Discussion Items**

Community Communication was added to the Agenda for discussion.

Mr. Morris discussed how Lauren Roth will be contacting media outlets and communities to establish lines of communication. He also mentioned the importance of community meetings for each school projects in design and construction. He further added that for the upcoming year, starting in August 2015 to June 2016, OCPS will host up to or possibly more than 90 community meetings. Positive changes are also being made to the OCPS Facilities website to ensure that accurate information is presented and shared with the public. The website updates will help inform the public on the progress of the school projects. Mr. Morris also addressed the effort to update the content of the website more frequently.



Dr. Jenkins addressed the duty of the COVE in relation to the media and communicating with the public by stating that COVE has a supporting role of oversight to OCPS and as such they envision COVE as an independent and advisory committee and not one with responsibilities that require consistently addressing media issues. It was stated that all community communications and media affairs to COVE should be addressed to the Committee Chair.

The Committee Chair requested to keep the Community Communication item on the agenda for all COVE meetings.

Dr. Jenkins welcomed a proactive approach to Community Communication and Media Relations and welcomed Lauren Roth, the newly hired OCPS Facilities Communication Sr. Manager, to OCPS.

Mr. Morris also noted that the Real Estate department is reviewing the option of land banking and currently reviewing soliciting the services of a private sector real estate agent/broker to represent the District.

The importance of the correct news story making it to the media, as far as land purchases and site related project matters, was reiterated by Dr. Jenkins and Mr. Morris. Mr. Morris noted that community meetings will be scheduled prior to land acquisitions.

### **Project Status**

Jeff Hart provided a monthly status update for new/replacement and comprehensive projects as well as projects in close-out. He informed the Committee that all eleven projects under construction are tracking on schedule and that the value of these projects is \$273M.

Avalon Area MS (site 21-M-E-2) - New relief MS project originally slated for a construction NTP for this summer has been postponed pending OCPS acquiring additional property.

#### **Action Item**

Pat Knipe requested an update on the "List of 136" school projects. The update will be made available at the next COVE meeting.

### **Change Order Report**

Roberto Pacheco reported that during the month of May 2015 there was one significant Change Order that exceeded \$200,000. OCPS Board has reviewed and approved the Change Order.

#### Follow up Item



Furthermore, Roberto Pacheco outlined a list of RFQ's currently soliciting different services. He also presented the list of LDB and M/WBE firms and all the sub-consultants that have provided Program Management services to OCPS.

#### **Capital Renewal Update**

Mike Winter provided an update on the Capital Renewal Program/Project Summary for fiscal year 2014-2016. The report indicated the budget and schedule for each project under planning, design, and construction.

Pat Knipe inquired if we are tracking total dollars on the Capital expenditures. It was acknowledged that this is an accumulation. Judith Padres will produce a summary report to support that data.

#### **Demographics, land Maps and CIP Presentation**

Faz Ali and Tom Moore provided an update on Demographics and CIP Projections. The presentation included details on the methodology to project student numbers and how birth rate studies impact the estimation of student counts in various neighborhoods. The birthrates, family demographics and enrollment counts for the entire District were graphically shown. Tom Moore concluded that the data is collected year around and that adjustments are made annually to correct any anomalies effecting enrollment and budget planning projections. Dr. Jenkins highlighted the importance of this scientific methodology and the approach OCPS takes in our planning process and budget projections.

Dr. Jenkins discussed the impact of charter schools on enrollment statistics. Also, she emphasized the notion of updating the 10 year CIP on yearly basis and the importance of that action.

The OCPS magnet programs were discussed and their effects on enrollment was questioned. Enrollment statistics and information for the OCPS magnet programs will be provided.

Pat Knipe asked about the yearly under/over projections of this methodology. Tom Moore will prepare a chart depicting actuals vs. projected for the past few years.

Laura Kelly addressed a question about land banking and if OCPS has any time restrictions on purchasing land and when the actual project is planned for that land. Dr.



Jenkins added that as a public entity our land purchasing policies are need based and not profit driven.

#### Vote:

Two Items were voted on:

- 1. Cancelling the July COVE meeting.
- 2. Conducting a tour of the two newly constructed schools for the August COVE meeting which was changed to August 13, 2015.

Both Items Passed.

Chair and Pat Knipe discussed moving sales tax update to the quarterly vs. annual presentations and clarified that in order to properly orient new members of COVE, the timing is best set for September of each year.

Also, Pat Knipe questioned and requested a report on Facility Insurance and Asset Protection which would be provided through the Risk Management Department.

### Adjournment

There being no further business the meeting was adjourned at 10:00 a.m.

The next meeting will be Thursday, September 17, 2015, at 8 a.m., at Facilities Services, 6501 Magic Way, Bldg. 200, Orlando, FL 32809

Minutes Authenticated by:	
Ksenia Merck Chairman COVE Committee	Date of approval
Eileen Fernandez Associate General Counsel	Date of approval



#### FY2016 Sales Tax Forecast Compared To Collections For Collections Received For The Period June 1, 2015 - May 31, 2016

	Fiscal Year														
	2012	2013	2014	2015	2016	2016			Actual vs F	rojection			Actual	vs Prior Year	
	Actual	Actual	Actual	Actual	Projected	Actual	Date	Difference	% Difference	Difference	% Difference	Difference	% Difference	Cum Difference	% Cum Difference
	Collections	Collections	Collections	Collections	Collections	Collections	Received	Monthly	Monthly	Year To Date	Year To Date	With Prior Year	With Prior Year	With Prior Year	With Prior Year
l	44 450 750 04	44 700 000 07	45 000 054 00	40 005 070 00	40 004 407 00	45 700 000 57	0/07/0040	(4.000.400.40)	7.400/	(4.000.400.40)	7.400/	(500,050,00)	0.470/	(500,050,00)	0.470/
June	14,158,752.61	14,763,323.87	15,866,254.38	16,335,673.86	16,991,187.00	15,769,023.57	8/27/2016	(1,222,163.43)		(1,222,163.43)	-7.19%	(566,650.29)	-3.47%	(566,650.29)	-3.47%
Quarter - Distribution	1,564,238.92	1,814,981.61	1,933,654.14	2,208,835.82	2,155,306.00	2,518,420.23	8/6/2015	363,114.23	16.85%	(859,049.20)	-4.49%	309,584.41	14.02%	(257,065.88)	-1.39%
July	13,546,804.16	14,130,869.55	14,930,211.27	15,529,401.56	16,132,038.00			0.00	0.00%	-	0.00%	0.00	0.00%	-	0.00%
August	12,655,478.10	13,040,502.31	14,259,501.78	15,368,391.33	15,436,661.00			0.00	0.00%	-	0.00%	0.00	0.00%	-	0.00%
Quarter - Total	41,925,273.79	43,749,677.34	46,989,621.57	49,442,302.57	50,715,192.00	18,287,443.80				-	0.00%			-	0.00%
September	12,831,359.04	13,269,158.52	13,629,513.88	15,438,987.77	15,317,007.00			0.00	0.00%	-	0.00%	0.00	0.00%	-	0.00%
Quarter - Distribution	1,576,550.76	1.791.558.81	1,979,482.66	2,383,867.82	2,226,736.00			0.00	0.00%	_	0.00%	0.00	0.00%		0.00%
October	13,257,403.65	13,567,322.30	15,008,501.36	15,910,719.65	16,094,434.00			0.00	0.00%	_	0.00%	0.00	0.00%	_	0.00%
November	13.539.883.76	14.519.950.63	15.011.511.00	15,573,411,58	16.318.135.00			0.00	0.00%	-	0.00%	0.00	0.00%	_	0.00%
Quarter - Total	41,205,197.21	43,147,990.26	45,629,008.90	49,306,986.82	49,956,312.00	-		0.00	0.0076	-	0.00%	0.00	0.00%	-	0.00%
Quarter - Total	41,205,197.21	43,147,990.26	45,629,006.90	49,300,900.02	49,956,312.00	=				-	0.00%			-	0.00%
First 1/2 Year Total	83,130,471.00	86,897,667.60	92,618,630.47	98,749,289.39	100,671,504.00	18,287,443.80				-	0.00%			-	0.00%
<u> </u>	45.044.40.00	45.040.040.40	17 100 710 77	10.050.050.10	40.044.044.00				0.000/		0.000/	2.22	0.000/		0.000/
December	15,014,119.06	15,840,919.40	17,100,719.77	19,056,350.10	18,811,941.00			0.00	0.00%	-	0.00%	0.00	0.00%	-	0.00%
Quarter - Distribution	1,606,751.16	1,915,111.18	2,169,931.40	2,617,150.83	2,424,734.00			0.00	0.00%	-	0.00%	0.00	0.00%	-	0.00%
January	13,024,749.80	14,765,730.98	15,342,058.35	16,366,512.92	16,813,570.00			0.00	0.00%	-	0.00%	0.00	0.00%	-	0.00%
February	13,157,290.91	14,203,700.34	15,331,636.22	16,492,170.58	16,651,927.00			0.00	0.00%	-	0.00%	0.00	0.00%	-	0.00%
Quarter - Total	42,802,910.93	46,725,461.90	49,944,345.74	54,532,184.43	54,702,172.00	-				-	0.00%			-	0.00%
3/4 Year Total	125,933,381.93	133,623,129.50	142,562,976.21	153,281,473.82	155,373,676.00	18,287,443.80				-	0.00%			-	0.00%
March	15,436,987.85	17,207,710.57	17,657,566.78	19,571,396.06	19,694,213.00			0.00	0.00%	-	0.00%	0.00	0.00%	-	0.00%
Quarter - Distribution	1,811,893.56	2,003,880.82	2,255,244.88	2,770,545.75	2,543,209.00			0.00	0.00%	-	0.00%	0.00	0.00%	-	0.00%
April	14,338,492.54	14,366,953.02	16,551,559.76	17,559,410.38	17,538,444.00			0.00	0.00%	-	0.00%	0.00	0.00%	-	0.00%
May	13,054,944.93	13,981,232.91	14,676,469.16	16,048,202.14	16,173,795.00			0.00	0.00%		0.00%	0.00	0.00%		0.00%
Quarter - Total	44,642,318.88	47,559,777.32	51,140,840.58	55,949,554.33	55,949,661.00	-				-	0.00%			-	0.00%
Second 1/2 Year Total	87,445,229.81	94,285,239.22	101.085.186.32	110.481.738.76	110,651,833.00	_				_	0.00%			_	0.00%
Second 1/2 fear folds	01,445,229.01	54,205,239.22	101,000,100.32	110,401,730.70	110,031,033.00	-				-	0.00%			-	0.00%
Annual Total	\$170,575,700.81	\$181,182,906.82	\$193,703,816.79	\$209,231,028.15	\$211,323,337.00	\$ 18,287,443.80				-	0.00%			-	0.00%

# Orange County Public Schools Sales Tax Collection History

Fiscal	
Year	Amount
2003	48,842,739.57
2004	138,701,456.04
2005	149,353,778.11
2006	166,421,562.32
2007	169,005,864.72
2008	166,227,354.59
2009	154,406,423.67
2010	150,735,970.85
2011	163,462,431.57
2012	170,575,700.81
2013	181,182,906.82
2014	193,703,816.79
2015	209,231,028.15
Total	2,061,851,034.01

					cal Years 2003- 2015	FY2016 C										
Prty	School Name	Architect	Contractor	Е	xpenditures	Budg	et	16 P	re-Enc		16 Enc		16 Exp		Balance	Project Status
-	L Meadowbrook Middle	Schenkel Shultz	H.C. Beck	\$	26,049,489	Ċ	_	Ś		\$	_	\$		\$		Complete
	Liberty Middle	Hunton Brady Architects	Ajax Corporation	\$	17,662,038		_	\$		\$		\$		\$		Complete
	McCoy Elementary	Schenkel Shultz	Turner Construction	\$	14,533,402		_	\$		\$	-	\$		\$		Complete
	Jackson Middle	Rhodes and Brito Architects	Centex Rooney	\$	20,067,753		-	\$		\$	-	\$	-	\$		Complete
	Windy Ridge K-8	BRPH Architects	Wharton Smith	\$	26,815,040			\$		\$		\$		\$		Complete
	Colonial 9th Grade Center	Starmer Ranaldi	Skanska/JCB	\$	25,576,872			\$		\$		\$		\$	-	Complete
	Ridgewood Park Elementary	Vitetta Group	Barton Malow	\$	17,592,971	\$	-	ċ		\$		\$		\$		Complete
	Tildenville Elementary	Hanson Professional Svs	Biltmore Construction	\$	12,034,843	\$ \$		\$		\$		\$	-	\$		Complete
	Bonneville Elementary	Stottler Stagg		\$	14,177,594	\$	-	ċ		\$		\$		\$		•
	Bay Meadows Elementary	Starmer Ranaldi	Welbro Bldg Corp. Wharton Smith	\$	16,276,478	\$	-	Ś		Ś	-	\$	-	\$		Complete Complete
	L Cheney Elementary	Reynolds, Smith & Hills	Williams Company	\$	14,436,372	\$	-	ې د		Ś	-	\$		\$		Complete
	Catalina Elementary	Schenkel Shultz	Walker & Company	\$	16,627,751	\$	-	\$		\$	<u> </u>	\$	<u> </u>	Ś		Complete
	Sadler Elementary	C.T Hsu	Morganti Group	\$	17,127,955	\$		\$		Ś		\$		Ś		Complete
	Union Park Middle	C.T Hsu	McCree	\$			-	\$		\$		\$		Ś		Complete
		C.1 HSU	McCree	\$	3,882,638	\$		\$		\$	-	٧	-	\$		
	Apopka 9th GC	Calcard Charles	Character /ICD		- 00.635	т	-	\$	-	т		\$	-	_	-	Complete/Incl as part of HS
	Apopka High	Schenkel Shultz	Skanska/JCB	\$	80,625	\$	-	Y	-	\$	-	\$	-	\$	-	Complete
	Windermere Elementary	Harvard Jolly	McCree	\$	15,267,318	\$	-	\$	-	\$	-	\$	-	\$	-	Complete
	Orlo Vista Elementary	Reynolds, Smith & Hills	Wiliams Construction	\$	10,853,196	\$	-	\$	-	\$	-	\$	-	\$	-	Complete
	Lockhart Middle	Reynolds, Smith & Hills	Barton Malow	\$	21,698,980	\$	-	\$	-	\$	-	\$	-	\$	-	Complete
	Conway Elementary	BRPH Architects	Wiliams Construction	\$	15,540,301	\$	-	\$	-	\$	-	\$	-	\$	-	Complete
	Robinswood Middle	Rhodes and Brito Architects	Hunt Gomez	\$	25,225,527	\$	-	\$	-	\$	-	\$	-	\$	-	Complete
	Lee Middle	C.T Hsu	Clark Construction	\$	26,790,976	\$	-	\$	-	\$	-	\$	-	\$	-	Complete
	Lakemont Elementary	C.T Hsu	Wharton Smith	\$	18,086,426	\$	-	\$	-	\$	-	\$	-	\$	-	Complete
	West Orange HS			\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	Compl. Refunded 06 COPS
	Shenandoah Elementary	Rhodes and Brito Architects	Ruby Builders	\$	14,120,543	\$	-	\$	-	\$	-	\$	-	\$	-	Complete
	Killarney Elementary	Hunton Brady Architects	Wharton Smith	\$	13,241,138		-	\$	-	\$	-	\$	-	\$	-	Complete
	Metro West Elementary	Starmer Ranaldi	Morganti Group	\$	18,651,509	\$	-	\$	-	\$	-	\$	-	\$	-	Complete
	Conway Middle	Vitetta Group	Walker & Company	\$	24,529,005	\$	-	\$	-	\$	-	\$	-	\$	-	Complete
29	Maitland Middle	Rhodes and Brito Architects	Welbro Bldg Corp.	\$	24,078,829	\$	-	\$	-	\$	-	\$	-	\$	-	Complete
	Palm Lake Elementary	Starmer Ranaldi	Morganti Group	\$	16,680,694	\$	-	\$	-	\$	-	\$	-	\$	-	Complete
31	Apopka Middle	BRPH Architects	Williams Company	\$	30,888,502	\$	-	\$	-	\$	-	\$	-	\$	-	Complete
32	Columbia Elementary	Schenkel Shultz	Skanska/JCB	\$	18,015,384	\$	-	\$	-	\$	-	\$	-	\$	-	Complete
33	Edgewater High	C.T Hsu	WG Mills	\$	5,945,259	\$	-	\$	-	\$	-	\$	-	\$	-	Complete
34	Discovery Middle	Vitetta Group	McCree	\$	4,174,752	\$	-	\$	-	\$	-	\$	-	\$	-	Complete
35	Winter Park 9th GC	DLR Group	Skanska/JCB	\$	26,419,994	\$	-	\$	-	\$	-	\$	-	\$	-	Complete
36	University High	Reynolds, Smith & Hills	Hunt Gomez	\$	37,708,632	\$ 43	33,078	\$	-	\$	433,078	\$	-	\$	-	Complete
37	Walker Middle	Rhodes and Brito Architects	Walker & Company	\$	3,029,630		)5,218	\$	-	\$	105,218	\$	-	\$	-	Complete
38	Lake Sybelia Elementary	Vitetta Group	Williams Company	\$	10,851,745	\$ 11	16,513	\$	-	\$	116,513			\$	-	Complete
39	Piedmont Lake Middle	Vitetta Group	Williams Company	\$	4,079,205	\$ 2	23,881	\$	-	\$	23,881	\$	-	\$	-	Complete
40	Dr. Phillips 9th GC			\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	Incl as part of HS
	L Rosemont ES	Rhodes and Brito Architects	Wharton Smith	\$	6,837,233	\$	-	Ś	-	Ś	_	Ś	_	\$	_	Complete
	2 Azalea Park ES	Song and Associates	Welbro Bldg Corp.	\$	14,572,096	\$	_	Ś	_	\$	_	\$	_	\$	-	Complete
	Hunters Creek ES	BRPH Architects	PPI	\$	3,313,586	\$		\$		\$		\$		\$		Complete
	Hunters Creek MS	Vitetta Group	Williams Company	\$	3,400,546	\$	3,461	\$		\$	3,461	\$		\$	-	Complete
44	TITUTICES CIECK IVIS	vitetta Group	vviillailis Collipaliy	ې	J,+UU,J40	٧	J,401	۲		۲	3,401	7		7	-	complete



					•											
Prty	School Name	Architect	Contractor		cal Years 2003- 2015 xpenditures	FY2	2016 Current Budget	16	Pre-Enc		16 Enc		16 Exp		Balance	Project Status
45	Waterbridge ES	Stottler Stagg	Walker & Company	\$	15,684,055	\$	-	\$	-	\$	-	\$	-	\$	-	Complete
	Chickasaw ES	Hunton Brady Architects	Walker & Company	\$	12,246,375	\$	-	\$	-	\$	-	\$	-	\$	-	Complete
47	Orange Center ES	BRPH Architects	McCree	\$	10,661,217	\$	-	\$	-	\$	-	\$	-	\$	-	Complete
48	Riverdale ES	Reynolds, Smith & Hills	Hodges Brothers	\$	893,641	\$	-	\$	-	\$	-	\$	-	\$	-	Complete
49	Gotha MS	Vitetta Group	Williams Company	\$	4,147,754	\$	32,423	\$	-	\$	32,423	\$	-	\$	-	Complete
50	Westridge MS	Zyscovich Architects	PPI	\$	19,639,602	\$	2,170,080	\$	-	\$	1,000,707	\$	(4,170)	\$	1,173,543	Close-out
51	Southwood ES	Rhodes and Brito Architects	Wharton Smith	\$	1,381,936	\$		\$	-	\$	-	\$	-	\$	-	Complete
52	Lakeville ES	Reynolds, Smith & Hills	Wharton Smith	\$	488,647	\$	-	\$	-	\$	-	\$	-	\$	-	Complete
53	Pinewood ES	Reynolds, Smith & Hills	R.L. Burns	\$	368,128	\$	-	\$	-	\$	-	\$	-	\$	-	Complete
54	Zellwood ES	DLR Group	Balfour Beatty	\$	16,207,876	\$	2,414	\$	-	\$	2,414	\$	-	\$	-	Complete
55	Memorial Middle	Schenkel Shultz	Balfour Beatty	\$	2,660	\$	-	\$	-	\$	-	\$	-	\$	-	Complete
56	Cypress Springs ES	Stottler Stagg	Walker & Company	\$	16,984,009	\$	139,819	\$	-	\$	65,705	\$	-	\$	74,114	Complete
	Princeton ES	Rhodes and Brito Architects	Doster Constr	\$	17,754,770	\$	52,038	\$	-	\$	51,440	Ś	599	\$	-	Complete
	Dr. Phillips HS	C.T Hsu	J.A. Cummings	\$	64,120,759	\$	2,079,241	\$	13,005	\$	3,188,095	\$	(1,631,164)	\$	509.305	Close-out
	Rock Springs ES	BRPH Architects	Turner Construction	\$	15,721,496		-	\$	-	\$	-	\$	-	\$	-	Complete
	Aloma ES	Rhodes and Brito Architects	Doster Constr	Ś	11,643,415	\$	34,206	\$	-	\$	34,206	\$	(2,151)		2.151	Complete
	Spring Lake ES	BRPH Architects	Charles Perry	Ś	13,934,273	Ś	975,241	\$	-	\$	57,874	Ś	(8,944)	_	•	Complete
	-		,	Ė				•				Ė	(-/- /			Split Funded 2010 QSCB &
62	Arbor Ridge ES	Schenkel Shultz	Mills Gilbaine	\$	4,476,872	\$	17,555	\$	_	\$	17,555	\$	-	\$	-	Sales Tax
	Little River ES	C.T Hsu	J.A. Cummings	\$	13,153,764	\$	769,236	\$	-	\$	288,449	\$	-	\$	480,788	Complete
			Ü			Ė	,			Ė	•				•	Split Funded 2010 QSCB &
64	Eccleston ES	Rhodes and Brito Architects	Williams Company	\$	3,800,094	\$	30,847	\$	-	\$	30,847	\$	-	\$	-	Sales Tax
	Evans Ninth GC		. ,	\$		\$	-	\$	-	\$	-	\$	-	\$	-	Incl as part of HS
	Shingle Creek ES	Schenkel Shultz	Walbridge Aldinger	\$	100,952	\$	-	\$	-	\$	-	\$	-	\$	-	Close-out
67	Oak Ridge High	Schenkel Shultz	Wharton Smith	\$	130,980	\$	379,710	\$	-	\$	35,700	\$	1,465	\$	342,545	Corrective work
68	Dommerich ES	Rhodes and Brito Architects	Welbro Bldg Corp.	\$	16,685,578									\$	-	Complete
69	Lancaster ES	Rhodes and Brito Architects	Morganti Group	\$	16,609,486	\$	45,371	\$	-	\$	45,371	\$	-	\$	-	Complete
	Brookshire ES	Hunton Brady Architects	Skanska/JCB	Ś	13,623,234	\$	27,047	\$	-	\$	27.047	\$	-	\$	-	Complete
	Lake Silver ES	Song and Associates	Williams Company	\$	14,737,752	\$	622,248	\$	-	\$	212,467	\$	81,046	\$	328.736	Close-out
	Dr. Phillips Elementary	Zyscovich Architects	James Pirtle	Ś	13,765,190	\$	356,810	\$	-	\$	103,158	Ś		\$		Complete
	Ocoee ES	BRPH Architects	McCree	\$	13,739,002	\$	196,867	\$	-	\$	364,359	\$	(186,329)	\$		Close-out
	131-K8-SW-5	Baker Barrios	Williams Company	\$	695,592	\$	53,654,408	\$	-	\$	2,298,491	\$	214,007	\$	51,141,910	
	Lake Weston ES	BRPH Architects	McCree	\$	12,649,878	\$	3,869,122	\$	2,833	\$	2,606,833	\$	306,097	\$		Close-out
	West Orange Ninth GC			\$		\$	-	\$	-	\$	-	\$	-	\$	-	Complete/Incl as part of HS
	Waterford ES	Starmer Ranaldi	McCree	\$	12,768,968	\$	1,051,032	\$	-	\$	521,697	\$	(52,446)	\$	581,780	Close-out
	Cypress Creek HS	C.T Hsu	Wharton Smith	\$	39,610,946	\$	19,274,054	\$	149,492	\$	11,434,918	\$	3,173,898	\$		Construction
	Pineloch ES	BRPH Architects	McCree	\$	13,514,176	\$	276,921	\$	-	\$	286,096	\$	(190,172)	\$		Close-out
	Lake Whitney ES	Hunton Brady Architects	Charles Perry	\$	6,322,387	\$	5,159,613	\$	378	\$	2,690,955	\$	(8,295)	\$	-	Construction
	John Young ES	Schenkel Shultz	Walbridge Aldinger	\$	12,996,009	\$	861,885	\$	-	\$	210,266	\$	(178,867)	_		Close-out
82	Clay Springs ES	Rhodes and Brito Architects	Williams Company	\$	13,168,675	\$	5,121,325	\$	5,788	\$	1,906,940	\$	1,794,199	\$	1,414,398	Construction
	Evans High	Schenkel Shultz	Williams Company	\$	71,499,405	\$	1,817	\$	-	\$	1,817	\$	-	\$	-	Complete
	Lovell ES	Rhodes and Brito Architects	McCree	\$	12,963,547	\$	3,359,453	\$	-	\$	1,508,936	\$	(247,588)	\$	2,098,106	•
	Apopka ES	Harvard Jolly	Welbro Bldg Corp.	\$	11,685,419	\$	4,068,581	\$	-	\$	1,888,883	\$	20,368	\$		Construction
	Wheatley ES	Schenkel Shultz	Gilbane Building	\$	14,622,406	\$	65,234	\$	-	\$	64,169	\$	343	\$		Complete
87	Lockhart ES	Hunton Brady Architects	Morganti Group	\$	697,162	\$	16,402,840	\$	-	\$	701,339	\$	26,575	\$	15,674,926	Design

					•										
					al Years 2003- 2015	FY2016 Curren									
Prty		Architect	Contractor		xpenditures	Budget		16 Pre-Enc		16 Enc		16 Exp		Balance	Project Status
	Riverside ES	Harvard Jolly	Welbro Bldg Corp.	\$	679,884	\$ 16,100,11	_	-	\$	12,993,619			\$	<u> </u>	Construction
	Dream Lake ES	Harvard Jolly	Charles Perry	\$	700,898	\$ 17,399,10			\$	14,452,995	\$	276,804	\$		Construction
	Carver MS	Hunton Brady Architects	Walker & Company	\$	308,938	\$ 35,637,06			\$	1,258,646	\$	29,935	\$	34,348,482	
	Tangelo Park ES	BRPH Architects	Clancy & Theys	\$	461,091	\$ 16,938,90		- /	\$	11,852,473	\$	65,535	\$		Construction
	Dover Shores ES			\$	250	\$ 2,100,00		1,044	\$	27,523	\$	1,400	\$	2,070,034	
	Cypress Park ES			\$	-	\$ 1,500,00		-	\$	-	\$	-	\$	1,500,000	-
	Engelwood ES			\$	-	\$ 2,000,00	) \$	-	\$	22,547	\$	-	\$	1,977,453	Planning
	Audubon Park ES			\$	-	\$ -	\$	-	\$	-	\$	-	\$	-	
	Oak Hill ES			\$	-	\$ 1,800,00	) \$	-	\$	32,659	\$	-	\$	1,767,341	Planning
97	Washington Shores ES	Rhodes and Brito Architects	Williams Company	\$	13,984,242	\$ 846,75	\$	-	\$	212,012	\$	-	\$	634,747	Complete
98	Lake Como K8			\$	-	\$ 3,500,00	) \$	-	\$	-	\$	-	\$	3,500,000	Planning
99	Hillcrest ES			\$	-	\$ 150,00	) \$	-	\$	-	\$	-	\$	150,000	Planning
100	Corner Lake MS			\$	-	\$ 300,00	) \$	-	\$	-	\$	-	\$	300,000	Planning
101	Fern Creek ES			\$	-	\$ -	\$	-	\$	-	\$	-	\$	-	
102	Rock Lake ES			\$	-	\$ 2,000,00	) \$	-	\$	26,508	\$	-	\$	1,973,492	Planning
103	Durrance ES			\$	-	\$ 150,00	) \$	-	\$	-	\$	-	\$	150,000	Planning
104	Kaley ES			\$	-	\$ -	\$	-	\$	-	\$	-	\$	-	
105	Union Park ES			\$	-	\$ 150,00	) \$	-	\$	-	Ś	-	\$	150,000	Planning
	Pine Hills ES			Ś	-	\$ 150,00			Ś	-	Ś	-	\$	150,000	
	Hungerford Prep HS			\$	-	\$ -	Ś	-	\$	-	\$	-	\$	-	
	Southwest MS			\$	-	\$ -	Ś	_	Ś	_	\$	_	\$	_	
	Pine Castle ES			Ś	-	\$ -	Ś	_	\$	_	\$	_	\$	_	
	Richmond Heights ES			\$	_	\$ -	Ś	_	\$	_	\$	_	\$	_	
	Lake George ES			\$	-	\$ -	\$		\$	_	\$	_	\$	-	
	Cherokee Except			\$	_	\$ -	\$	-	\$	_	\$	_	\$	-	
	Magnolia School			\$	_	\$ -	¢	-	\$		\$	_	\$		
	Mollie Ray ES			\$	-	\$ 3,500,00	) ¢	10,690	\$	15,781	\$	-	\$	3,473,529	Planning
	Silver Star Center			\$	-	\$ 3,300,00	, ,	10,030	\$	-	\$	-	\$	-	riaming
	Sunrise ES			\$	<u> </u>	\$ -	\$	-	\$		\$	<del>-</del>	\$		
_	Ivey Lane ES			\$	-	\$ 1,800,00		-	\$	28,392	\$	-	\$	1,771,608	Diagning
	Lake Gem ES			\$	<u> </u>	\$ 1,800,00	) <del>)</del>	-	\$		\$	-	\$	1,771,008	Planning
	Deerwood ES			\$	<del>-</del>	\$ -	\$	-	\$	-	\$		\$		
	Pershing ES			\$		\$ -	\$	-	\$		\$		\$		
	Rolling Hills ES			\$	-	\$ -	\$	-	\$	-	\$	-	\$	-	
				\$		•	т.		\$	15 720		-	\$		Discorios
	Meadow Woods ES	Calcarded Charles	Dintle County of	Y	272.005	φ 2,000,00	_	14,425	7	15,730	\$	1 000 172	Y	1,769,845	Planning
	Ventura ES	Schenkel Shultz	Pirtle Construction	\$	372,085	\$ 25,227,91	_	-	\$	1,626,598	\$	1,099,473	\$	22,501,844	Design
	Frangus ES			\$	-	\$ 150,00		-	\$	-	\$	-	\$	150,000	Planning
	Winegard ES			\$	-	\$ -	\$		\$	-	\$	-	\$	-	<u> </u>
	Clarcona ES			\$	-	\$ -	\$	-	\$	-	\$	-	\$	-	51 .
	Maxey ES			\$	-	\$ 150,00	_	-	\$	-	\$	-	\$	150,000	Planning
	Pinar ES			\$	-	\$ -	\$	-	\$	-	\$	-	\$	-	
	Hungerford ES			\$	-	\$ 150,00		-	\$		\$		\$	150,000	Planning
	Hidden Oaks ES			\$	-	\$ 150,00	_	-	\$	-	\$	-	\$	150,000	Planning
	Gateway Except			\$	-	\$ -	\$		\$	-	\$	-	\$	-	
132	Meadow Woods MS			\$	-	\$ -	\$	-	\$	-	\$	-	\$	-	1



				Fis	cal Years 2003-								
					2015	FY	2016 Current						
Prty		Architect	Contractor		Expenditures		Budget	16	Pre-Enc	16 Enc	16 Exp	Balance	Project Status
	Mid Florida Tech			\$	-	\$	-	\$	-	\$ -	\$ -	\$ -	
	Westside Tech			\$	-	\$	-	\$	-	\$ -	\$ -	\$ -	
	Winter Park Tech			\$	-	\$	-	\$	-	\$ -	\$ -	\$ -	
136	Orlando Tech			\$	-	\$	-	\$	-	\$ -	\$ -	\$ -	
	Wekiva HS	Schenkel Shultz	Skanska/JCB	\$	64,243,219	\$	-	\$	-	\$ -	\$ -	\$ -	Complete
												\$ -	
	D/W Capital			\$	1,326,700		216,011					\$ 216,011	
	Sub-Total/Bldg & FF&E			\$	1,177,286,346	\$	255,645,458	\$	249,704	\$ 74,926,789	\$ 4,589,449	\$ 175,879,516	
	Site Acquisition/Land related												
	131-K8-SW-5			\$	9,534,438	\$	717,307	\$	-	\$ -	\$ -	\$ 717,307	
	Apopka Elementary School			\$	888	\$	-	\$	-	\$ -	\$ -	\$ -	
	Apopka High			\$	523,736	\$	-	\$	-	\$ -	\$ -	\$ -	
	Brookshire ES			\$	1,088	\$	-	\$	-	\$ -	\$ -	\$ -	
	Columbia Elementary			\$	47,330	\$	-	\$	-	\$ -	\$ -	\$ -	
	Cypress Springs ES			\$	9,146	\$	3,290	\$	-	\$ -	\$ -	\$ 3,290	
	Edgewater High			\$	698,939	\$	-	\$	-	\$ -	\$ -	\$ -	
	Evans High Expansion			\$	20,247,104	\$	776	\$	-	\$ 776	\$ -	\$ -	
	Gotha Middle			\$	69,302	\$	-	\$	-	\$ -	\$ -	\$ -	
	Lake Weston ES			\$	65,628	\$	560	\$	-	\$ 560	\$ -	\$ -	
	Lovell ES			\$	22,015	\$	23,425	\$	-	\$ 23,425	\$ -	\$ -	
	Orlo Vista Elementary			\$	177,057	\$	-	\$	-	\$ -	\$ -	\$ -	
	Ocoee ES			\$	1,218,505	\$	994	\$	-	\$ 994	\$ -	\$ -	
	Walker Middle			\$	78,249	\$	-	\$	-	\$ -	\$ -	\$ -	
	Wheatley ES			\$	3,200	\$	-	\$	-	\$ -	\$ -	\$ -	
	Wekiva HS			\$	4,677,247	\$	-	\$	-	\$ -	\$ -	\$ -	
	Windy Ridge K-8			\$	2,500	\$	-	\$	-	\$ -	\$ -	\$ -	
	Site Acquisition			\$	-	\$	3,289,589	\$	-	\$ -	\$ -	\$ 3,289,589	
	Sub-Total/Land			\$	37,376,373	\$	4,035,941	\$	-	\$ 25,755	\$ -	\$ 4,010,186	
	Capital Renewal			\$	452,157,200	\$	72,087,500	\$	-	\$ -	\$ -	\$ 72,087,500	
	Debt 09/10 Sales Tax to QSCB			\$	59,256,330	\$	-	\$	-	\$ -	\$ -	\$ -	
	Grand Total			\$	1,726,076,249	\$	331,768,899	\$	249,704	\$ 74,952,544	\$ 4,589,449	\$ 251,977,202	

# New Schools, Additions and Replacements Funded from COPS, IMPACT, CLASS SIZE, QSCB and SIT September 17th, 2015

Project History from FY2003 to Present

Project   Proj	Project H	Project History from FY2003 to Present  Fiscal Years 2003-  Year  Year													
Projects In Progress  2 + 26 - 1 Weighfield Arro New School Impact 2 yearship Profe Construction 5 3, 821,146 5 4, 246,517 5 32,414,485 5 5 20,296,380 5 1,664,670 5 10,463,215 2016 Construction 214,672 - 27,474 Each Construction 5 1,659,300 5 1,668,051 5 24,131,940 5 5 5 638,112 5 8,361 5 32,505,486 2017 Design 72,474,474 Each Construction 5 1,674,775 5 12,414,485 5 5 20,296,380 5 1,664,670 5 10,463,215 2017 Design 72,474,474 Each Construction 5 1,674,775 5 12,414,485 5 5 5 20,296,380 5 1,664,670 5 10,463,215 2017 Design 72,474,474 Each Construction 5 1,674,775 5 12,414,485 5 5 5 20,296,380 5 1,664,670 5 10,463,215 2017 Design 72,474,474 Each Construction 5 1,674,775 5 12,414,485 5 5 20,270 5 61,482 5 88,986,019 2017 Design 72,474,474 Each Construction 72,474,							2015	FY2016 Curren					Scheduled to		
2.8.6.E.1 Wrdgefreid Aros New School Impact   Ayscovich   Pintle Construction   S. 3,291,144   S. 4,246,517   S. 34,114,495   S. 5 20,296,300   S. 1,654,870   S. 10,462,295   2016   Construction   Cons	School Name	Туре	Funding	Architect	Contractor	2015 Exp	Expenditures	Budget	16 Pre-En	: 16 Enc	16 Exp	Balance	Open	Project Status	
2.8.6.E.1 Wrdgefreid Aros New School Impact   Ayscovich   Pintle Construction   S. 3,291,144   S. 4,246,517   S. 34,114,495   S. 5 20,296,300   S. 1,654,870   S. 10,462,295   2016   Construction   Cons							Proiects In Pro	ogress							
21 M 6 2 Availon Park Area   New School   Impact   Number of Brady   Pirtle Construction   S 1,659,800   S 1,668,051   S 34,131,949   S 6 168,112   S 8,351   S 33,505,466   2017   Design   D							1								
27-84-V-4-Beck   Property/535 N Ficquette   New School   Impact   Schemiel Shutz   S   117,134   S   294,570   S   21,4633   S   24,430   S   3,052,702   S   61,482   S   88,986,019   2017   Design   Property/535 N Ficquette   New School   Impact   Harvard Johly   Wharton Smith   S   202,453   S   202,453   S   210,453   S   4,614,524   S   S   1,555,70   S   S   23,778,814   2017   Design   Property/535 N Ficquette   New School   Impact   Harvard Johly   Wharton Smith   S   202,453   S   202,453   S   34,614,524   S   S   1,655,70   S   S   23,778,814   2017   Design   Property/535 N Ficquette   New School   Impact   Minder and Drift   New School   Impact   Archivests   New School   Impact   Minder and Drift   New School   Impact   Archivests   New School   Impact   Minder and Drift   New School   New School   Minder and Drift   New School   Minder and Drift   New School   New School   Minder and Drift   New School	2-K8-E-1 Wedgefield Area	New School	Impact	Zyscovich	Pirtle Construction	\$ 3,921,146	\$ 4,246,517	\$ 32,414,435	\$ -	\$ 20,296,330	\$ 1,654,870	\$ 10,463,235	2016	Construction	
Property/535 N Equate New School   Impact   Schemics Shuftz   S   11/134   S   294,570   S   92,124,633   S   24,430   S   3,052,702   S   61,482   S   88,986,019   2017   Design		New School	Impact	Hunton Brady	Pirtle Construction	\$ 1,659,800	\$ 1,668,051	\$ 34,131,949	\$ -	\$ 618,112	\$ 8,351	\$ 33,505,486	2017	Design	
\$2.46   \$2.46   \$0.00   \$4.50   \$5.46   \$5.46   \$5.46   \$5.46   \$5.40   \$5.4	Property/535 N Ficquette	New School	Impact/Local	Schenkel Shultz		\$ 117,134	\$ 294,570	\$ 92,124,633	\$ 24,430	\$ 3,052,702	\$ 61,482	\$ 88,986,019	2017	Design	
St. S.W. Millerial   Rever School   Impact   Rhodes and Brito   Architects   Wharton Smith   \$ 509,610   \$ 612,614   \$ 15,687,358   \$ 727,578   \$ 13,053,379   \$ 107,388   \$ 1,798,002   2016   Construction   117-ESW-4 Summeriske   Rever School   Impact   Schenkel Shutz   Pirtle Construction   \$ 15,912   \$ 15,912   \$ 15,912   \$ 15,912   \$ 13,848,088   \$ \$ \$ \$ 383,681   \$ 395,646   \$ 17,804,761   2016   Design   131-488-SW-5   Rever School   Impact   Schenkel Shutz   Rever School						\$ -	\$ -			т	\$ -			J	
Second   New School   Impact   Architects   Wharton Smith   \$ 509,610   \$ 612,643   \$ 15,687,358   \$ 727,578   \$ 13,053,979   \$ 107,398   \$ 1,798,402   2016   Construction   \$ 137+4554   \$ 400,000   \$ 137+4554   \$ 400,000   \$ 500,00		New School	Impact		Wharton Smith	\$ 202,453	\$ 202,453	\$ 34,614,524	\$ -	\$ 1,635,710	\$ -	\$ 32,978,814	2017	Design	
Acea   New School   Impact   Schenkel Shultz   Pirtle Construction   \$ 15,912   \$ 18,594   \$8   \$ . \$ 383,681   \$ 395,646   \$ 17,804,761   \$ 2016   Design   \$ 131,483-W.5   New School   Impact   Baker Barriso   Welfill Millars Company   \$ . \$   \$ . \$ . \$ . \$ . \$ . \$ . \$ . \$	Gardens	New School	Impact		Wharton Smith	\$ 509,610	\$ 612,643	\$ 15,687,358	\$ 727,57	\$ 13,053,979	\$ 107,398	\$ 1,798,402	2016	Construction	
133488 h 6 Audubon Park   New School   Impact   Baker Barrios   Welbroo Big Corp.   S   411,149   S   410,149   S   40,0434,851   S   47,700   S   53,829   S   85,71,835   2017   Design Engle Creek ES   New School   Impact   Schenkel Shultz   Cancy & They S   11,180,861   S   33,6494   S   S   S   5,71,351   S   30,370   S   30,370   S   30,370   S   30,370   S   30,370   S   S   30,370   S   30,370   S   S   30,370   S   S   S   S   S   S   S   S   S		New School	Impact	Schenkel Shultz	Pirtle Construction	\$ 15,912	\$ 15,912	\$ 18,584,088	\$ -	\$ 383,681	\$ 395,646	\$ 17,804,761	2016	Design	
Eagle Creek ES   New School   Impact   Clancy & Theys   S   11,138,481   S   1,1563,506   S   3,356,494   S   S   2,175,612   S   309,370   S   99,512   2015   Close-out							\$ -	,,		т	\$ -	-,,			
Independence ES					, ,	. , -	' ' '	-, -,				· , ,			
Metrowest On Site Relief   New School   Impact   Marvard Jolly   Gilbane   S   S   S   S   S   S   S   S   S										Ψ 2,173,012					
Oakridge HS						\$ 11,190,796									
Shingle Creek ES			•			\$ -	Y			, , , , , , , , , , , , , , , , , , , ,		· , ,			
Site Acquisition and Related Costs for Projects in Progress	Ü									-/-					
Site Acquisition and Related Costs for Projects in Progress	•				, i		· / /		<u> </u>			\$ 166,955			
2-K8-E-1 Wedgefield Area New School Impact Zyscovich Pirtle Construction \$ 48,168 \$ 48,833 \$ 10,736 \$ - \$ 7,480 \$ - \$ 3,256 2016 Construction \$ 21-M-E-2 Avalon Park Area New School Impact Hunton Brady Pirtle Construction \$ 17,012 \$ 18,841 \$ 40,390 \$ - \$ 25,608 \$ 7,317 \$ 7,465 2017 Design Property/535 N Ficquette New School Impact Schenkel Shultz \$ 252,736 \$ 8,353,784 \$ 1,880 \$ - \$ - \$ - \$ 5 - \$ 1,880 2017 Design Property/535 N Ficquette New School Impact Harvard Jolly Wharton Smith \$ 112,055	Westridge MS	Compreh	2009 QSCB	Zyscovich	PPI Constr Mgmt	\$ -	\$ 10,282,318	\$ -	\$ -	\$ -	\$ -	\$ -	2014	Close-out	
21-M-E-2 Avalon Park Area New School Impact Hunton Brady Pirtile Construction \$ 17,012 \$ 18,841 \$ 40,390 \$ - \$ 25,608 \$ 7,317 \$ 7,465 2017 Design Property/535 N Ficquette New School Impact Schenkel Shultz S2-M-SE-2 Lake Nona MS New School Impact Harvard Jolly Wharton Smith \$ 112,055 \$ 112,055 \$ 112,055 \$ 112,055 \$ 12,880 \$ - \$ \$ - \$ \$ - \$ \$ 1,880 2017 Design Rhodes and Brito Rhodes and Brito Rarea New School Impact Architects Wharton Smith \$ 5,521,717 \$ 5,555,671 \$ 46 \$ 5 - \$ \$ - \$ \$ - \$ \$ - \$ \$ 46 2016 Construction 171-FE-SW-4 Summerlake Area New School Impact Schenkel Shultz Clancy & Theys \$ 1,757 \$ 28,588 \$ 983 \$ - \$ - \$ - \$ - \$ 893 2015 Close-out Independence ES New School Impact Schenkel Shultz User Area Schenkel Shultz User Schenkel Shultz Wharton Smith \$ - \$ 6,473,615 \$ - \$ - \$ - \$ - \$ - \$ - \$ - \$ - \$ - \$				1		Site Acquisition	and Related Cost	s for Projects in	Progress						
27-H-W-4 Beck   New School   Impact   Schenkel Shultz   Schenkel	2-K8-E-1 Wedgefield Area	New School	Impact	Zyscovich	Pirtle Construction	\$ 48,168	\$ 48,833	\$ 10,736	\$ -	\$ 7,480	\$ -	\$ 3,256	2016	Construction	
Property/535 N Ficquette		New School	Impact	Hunton Brady	Pirtle Construction	\$ 17,012	\$ 18,841	\$ 40,390	\$ -	\$ 25,608	\$ 7,317	\$ 7,465	2017	Design	
81-E-SW-5 Millenia   Rhodes and Brito   Gardens   New School   Impact   Architects   Wharton Smith   \$ 5,521,717   \$ 5,559,671   \$ 46   \$ - \$ \$ - \$ \$ - \$ \$ - \$ \$ 46   2016   Construction   117-E-SW-4 Summerlake   Area   New School   Impact   Schenkel Shultz   Pirtle Construction   \$ 57,138   \$ 57,138   \$ - \$ - \$ - \$ - \$ - \$ - \$ - \$ - \$ - \$		New School	Impact	Schenkel Shultz		\$ 252,736	\$ 8,353,784	\$ 1,880	\$ -	\$ -	\$ -	\$ 1,880	2017	Design	
Schenkel Shultz   Schenkel Shultz   Schenkel Shultz   Pirtle Construction   \$ 5,521,717   \$ 5,559,671   \$ 46   \$ - \$ 5 - \$ - \$ 46   2016   Construction   \$ 117-E-SW-4 Summerlake   Area   New School   Impact   Schenkel Shultz   Pirtle Construction   \$ 57,138   \$ 57,138   \$ - \$ - \$ - \$ - \$ - \$ - \$ - \$ - \$ 2016   Design   Eagle Creek ES   New School   Impact   Schenkel Shultz   Clancy & Theys   \$ 1,757   \$ 28,588   \$ 893   \$ - \$ - \$ - \$ - \$ - \$ 893   2015   Close-out   Independence ES   New School   Impact   Schenkel Shultz   Clancy & Theys   \$ - \$ 1,609   \$ - \$ - \$ - \$ - \$ - \$ - \$ - \$ - \$ 2016   Design   Close-out   New School   Impact   Schenkel Shultz   Clancy & Theys   \$ - \$ 1,609   \$ - \$ - \$ - \$ - \$ - \$ - \$ - \$ - \$ - \$		New School	Impact		Wharton Smith	\$ 112,055	\$ 112,055					\$ -	2017	Design	
117-E-SW-4 Summerlake   Area   New School   Impact   Schenkel Shultz   Pirtle Construction   \$ 57,138   \$ 57,138   \$ - \$ - \$ - \$ - \$ - \$ - \$ - \$ 2016   Design	81-E-SW-5 Millenia			Rhodes and Brito											
Eagle Creek ES         New School         Impact         Schenkel Shultz         Clancy & Theys         \$ 1,757         \$ 28,588         \$ 893         \$ - \$ - \$ - \$ 893         2015         Close-out           Independence ES         New School         Impact         Schenkel Shultz         Clancy & Theys         \$ - \$ 1,609         \$ - \$ - \$ - \$ - \$ - \$ - \$ - \$ - \$ - \$ -	Gardens 117-E-SW-4 Summerlake	New School	Impact	Architects	Wharton Smith	\$ 5,521,717	\$ 5,559,671	\$ 46	\$ -	\$ -	\$ -	\$ 46	2016	Construction	
Independence ES	Area	New School	Impact	Schenkel Shultz	Pirtle Construction	\$ 57,138	\$ 57,138	\$ -	\$ -	\$ -	\$ -	\$ -	2016	Design	
Oak Ridge HS         Compreh         09 COPS         Schenkel Shultz         Wharton Smith         \$         \$         6,473,615         \$	Eagle Creek ES	New School	Impact	Schenkel Shultz	Clancy & Theys	\$ 1,757	\$ 28,588	\$ 893	\$ \$ -	\$ -	\$ -	\$ 893	2015	Close-out	
Completed Projects   New School   05 COPS   Schenkel Shultz   Walker & Co.   \$ 13,610,099   \$ - \$ - \$ - \$ - \$ - \$ - 2005		New School				\$ -									
Andover ES	Oak Ridge HS	Compreh	09 COPS	Schenkel Shultz	Wharton Smith	\$ -	\$ 6,473,615	\$ -	\$ -	\$ -	\$ -	\$ -	2014	Complete	
Andover ES							Completed Pr	oiects							
Apopka ES Addn         Addition         SIT         Build         McCree         \$ 5,008,744         \$ - \$ - \$ - \$ - \$ - \$ - \$ - \$ - \$ - \$ -	Andover ES	New School	05 COPS	Schenkel Shultz	Walker & Co.			,*	Ś -	Ś -	Ś -	\$ -	2005		
Apopka HS         Replace.         07COPS         Schenkel Shultz         Skanska/JCB         \$ 86,969,212         \$ - \$ - \$ - \$ - \$ - \$         \$ - \$ - \$ - \$ - \$							. 2,222,333	i .	1	T.	<u> </u>				
	Apopka ES Addn	Addition	SIT	Build	McCree		\$ 5,008,744	\$ -	\$ -	\$ -	\$ -	\$ -	2007		
Arbor Ridge         Compreh         2010 QSCB         Schenkel Shultz         Mills Gilbaine         \$ 12,118,554         \$ - \$ - \$ - \$ - \$ - 2014	Apopka HS	Replace.						• •	\$ -			\$ -			
	Arbor Ridge	Compreh	2010 QSCB	Schenkel Shultz	Mills Gilbaine		\$ 12,118,554	\$ -	\$ -	\$ -	\$ -	\$ -	2014		

# New Schools, Additions and Replacements Funded from COPS, IMPACT, CLASS SIZE, QSCB and SIT September 17th, 2015

Project History from FY2003 to Present

	1		i.			Fic	cal Years 2003-									Year	
	Duning					113		FV201C Comman									
	Project						2015	FY2016 Curren								Scheduled to	
School Name	Type	Funding	Architect	Contractor	2015 Exp		Expenditures	Budget		16 Pre-Enc		16 Enc	16 Exp	_	Balance	Open	Project Status
Audubon Park ES Relief	New School	07 COPS	Schenkel Shultz	Balfour Beatty		\$	16,538,765	\$ -	\$	-	\$	-	\$ -	\$	-	2007	
Avalon Center for			Reynolds, Smith	Avalon Park										١.			
Technical Excellence	New School	07 COPS	and Hills	Foundation		\$	16,399,477	\$ -	\$	-	\$	-	\$ -	\$	-	2007	
			Developer/jBeat			١.			١.		١.			١.			
Avalon MS	New School	Class Size	Kahli	Williams Constr.		\$	31,407,200		\$		\$	-	\$ -	\$		2006	
Bridgewater MS	New School	Impact	Schenkel Shultz	Skanska/JCB		\$	32,320,221	•	- 7		т .		\$ -	\$	-	2007	
Castle Creek ES	New School	06 COPS	Schenkel Shultz	PPI/ACE		Ş	17,110,375				т .		\$ -	\$		2006	
Chickasaw ES	Addition	Class Size	Design Build	McCree		\$	-, - ,	\$ -	- 7		\$		\$ -	\$	-	2007	
Eagles Nest ES	New School	Impact	Schenkel Shultz	Construct Two		\$	12,064,747				\$	-	\$ -	\$		2004	
East Lake ES	New School	02 COPS	Schenkel Shultz	PPI Constr Mgmt		\$	14,051,480	\$ -	_		- 7		\$ -	\$	-	2005	
East River HS	New School	07 COPS	Schenkel Shultz	J.A Cummings		\$	79,017,222	\$ -	\$	-	\$	-	\$ -	\$	-	2009	
Foolooke v FC	6	2010 0000	Rhodes and Brito	\\(\(\)\(\)\(\)		Ś	10 520 775	ć	Ś		,		<u> </u>	٠		2014	
Eccleston ES	Compreh	2010 QSCB	Architects	Williams Company WG Mills	¢ /F4.9CC	т .	10,538,775		т т	-	\$	43,464	\$ - \$ -	\$		2014 2011	
Edgewater HS	Compreh	09 COPS/CIT	C.T. Hsu	WG MIIIS	\$ (54,869	) >	88,628,285	\$ 43,464	4 >	-	>	43,464	\$ -	Ş		2011	
Farmath FC	Name Calaba		Calcarded Charles	Comptoned Torre		4	16 762 405	ć	ہا		,		<u> </u>	٠		2010	
Forsyth ES Freedom MS	New School		Schenkel Shultz Schenkel Shultz	Construct Two PPI/ACE		\$	16,763,485 31,723,084		- 7		\$	-	\$ - \$ -	\$	-	2010 2005	
	New School	Impact SIT				\$	, ,	•		-	\$	-	\$ - \$ -	\$	-	2005	
Gotha MS	Compreh		Vitetta	McCree/Williams	ć C4.720	\$	1,990,569	•	Y		\$		Υ	\$			
Hackney Prairie ES Hunter's Creek ES	New School	Impact/Class Size 99 &02COPS	Schenkel Shultz BRPH	Walker & Co.	\$ 64,738	\$	16,119,777	\$ 102,268	8 \$	38,482	\$	22,268	\$ -	\$	41,518	2013 2010	
Hunter's Creek ES	Compreh	99 &02COPS	ВКРН	PPI Constr Mgmt		Ş	12,682,594				-			Ş		2010	
Kanada Canada - FC	Name Calaba		Calcarded Charles		\$ (310		16 201 062									2000	
Keene's Crossing ES	New School	Impact/Class Size	Schenkel Shultz BRPH	Clauli Cauatu	\$ (310	) >	16,291,863	ć	\$		Ś		\$ -	\$		2009 2011	
Odyssey MS	New School	Impact	ВКРП	Clark Constr Doster		Ş	22,031,459	<b>&gt;</b> -	Ş	-	Ş	-	\$ -	Ş	-	2011	
Lake Nona HS	New School	Impact	Schenkel Shultz	Construction	\$ (1,645	م ۱	75,005,110	ċ	\$		Ś		ċ	خ		2009	
Legacy MS	New School	Impact	Schenkel Shultz	Walker & Co.	7 (1,043	ا ک	23,293,106	\$ -	<del></del>		\$	-	\$ -	Ś		2005	
Lockhart MS	Addition	Class Size	Scrienker Shurtz	Walker & Co.		\$	, ,	\$ -			\$		\$ -	\$	-	2009	
Memorial MS	Replace.	COPS	Schenkel Shultz	Balfour Beatty		\$	35,426,453	\$ -			\$		\$ -	ċ		2009	
Memorial Wis	керіасе.	COPS	Scrienker Shurtz	balloul beatty		۶	33,420,433	, -	۶	-	Ş	-	, -	Ş	-	2006	
Metro West ES	Compreh	99COPS/Sales Tax	Starmer Ranaldi	Morganti Group		Ś	645,103	\$ -	\$	-	Ś	_	\$ -	Ś	_	2010	
West L3	Compren	33COF3/3ales Tax	Starrier Narialui	Worganti Group		ڔ	043,103	· -	ڔ		۲		· -	۲		2010	
Millennia ES	New School	05 COPS/Impact	Schenkel Shultz	Welbro Bldg Corp.		Ś	17,438,874	\$ -	\$	_	Ś	_	\$ -	خ	_	2006	
Williemila E3	New School	03 COF3/IIIIpact	Schenker Shurtz	Weibio Blug Corp.		ڔ	17,430,074	· -	٧	_	ڔ	_	· -	۲		2000	
Moss Park ES	New School	06COPS	Schenkel Shultz	Welbro Bldg Corp.		Ś	17,008,339	¢ _	\$	_	Ś	_	\$ -	Ś	_	2007	
Ocoee HS	New School	Impact	Schenkel Shultz	Centex Rooney		Ś	50,652,248	\$ -			\$		\$ -	\$	_	2005	
Olympia HS Addn	Addition	Class Size	Design Build	McCree		Ś	6,306,271	т			- 7		\$ -	\$	_	2007	
Riverside ES Addn	Addition	SIT/Class Size	Design Build	McCree		\$	5,601,837						\$ -	Ś	-	2007	
Miverside Es Addii	Addition	311/ 01833 3120	Design Duna	WICCICC		7	3,001,037	7	۲	'	٧		7	٧		2007	
Sand Lake ES	New School	Class Size/Impact	Schenkel Shultz	Skanska/JCB		Ś	17,952,688	\$ -	Ś	_	ς	_	\$ -	Ś	_	2006	
South Creek MS	New School	05 COPS	Schenkel Shultz	J.A Cummings		\$	27,565,247		-		\$	_	\$ -	Ś	_	2006	
JOHN CICCK WIJ	1404 301001	03 001 3	Developer/Beat	Avalon Park		7	21,303,241	· -	7	_	٧	-	· -	٧		2000	
Stone Lakes ES	New School	Impact/07COPS	Kahli	Foundation		Ś	18,287,864	\$ -	Ś	_	Ś	_	\$ -	Ś	_	2006	
Storie Edited Ed	3011001	puccy 07 001 3	Nullii	. oundation		7	10,207,304	7	۲		7	1	Υ	7		2000	
Sun Blaze	New School	Impact/QSCB 2010	Schenkel Shultz		\$ 20,398	\$	16,880,241	\$ 37,749	9 \$	_	Ś	37,749				2013	
Sunridge ES	New School		Schenkel Shultz	James Pirtle	\$ (35,381		13,742,054				¢	37,743	\$ -	Ś	_	2013	
Sunridge MS	New School		Schenkel Shultz	James Pirtle	\$ (26,888	<u> </u>	28,078,979				\$	-	\$ -	Ś	-	2012	
Sumage IVIS	14000 3011001	o, coi sy impact	Jenemer Jitultz	Charles Perry	→ (≥0,886	7 7	20,070,373	<del>-</del>	۲		٧	-	<del>-</del>	٧		2012	
Sunset Park ES	New School	06 COPS	Schenkel Shultz	Construction		Ś	14,952,006	\$ -	\$	_	Ś	_	\$ -	Ś	_	2007	
Juliact Laik La	MCW JUIUUI	UU CUF3	SCHERKEI SHUILZ	Constituction		ر ا	17,332,000	· -	ڊ		ر ا	- 1	· -	٧.		2007	



# New Schools, Additions and Replacements Funded from COPS, IMPACT, CLASS SIZE, QSCB and SIT September 17th, 2015

Project History from FY2003 to Present

						Fisc	cal Years 2003-							Year	
	Project						2015	FY2016 Current						Scheduled to	
School Name	Type	Funding	Architect	Contractor	2015 Exp	E	xpenditures	Budget	16 (	Pre-Enc	16 Enc	16 Exp	Balance	Open	Project Status
			Reynolds, Smith				•								·
Timber Lakes ES	New School	Impact	and Hills	Walker & Co.		\$	16,353,499	\$ -	\$	-	\$ -	\$ -	\$ -	2008	
			McCree/Design												
Union Park MS	Compreh	04 COPS	Build	McCree		\$	17,168,992		\$	-	\$ -	\$ -	\$ -		
Vista Lakes ES	New School	06 COPS	Schenkel Shultz	PSA Constructors		\$	14,835,682	\$ -	\$	-	\$ -	\$ -	\$ -	2006	
Walker MS	Compreh	2009 QSCB	Rhodes & Brito	Walker & Co.		\$	24,483,684	\$ 89,293	\$	-	\$ 89,293	\$ -	\$ -	2012	
Westbrook ES	New School	Class Size	Schenkel Shultz	Construct Two		\$	17,067,005		\$	-	\$ -	\$ -	\$ -	2008	
West Creek ES	New School	02 COPS	Schenkel Shultz	Centex Rooney		\$	23,170,612	\$ -	\$	-	\$ -	\$ -	\$ -	2004	
West Oak ES	New School	SIT/Impact	Schenkel Shultz	PPI Constr Mgmt		\$	12,216,771	\$ -	\$	-	\$ -	\$ -	\$ -	2004	
West Orange HS	Replace.	06COPS		Clark Construction		\$	81,009,345		\$	-	\$ -	\$ -	\$ -	2009	
Wetherbee ES	New School	Impact	BRPH	Skanska/JCB	\$ (44)	\$	14,072,204	\$ -	\$	-	\$ -	\$ -	\$ -	2011	
				Hunt Gomez											
Whispering Oak El Relief	New School	02COPS	Schenkel Shultz	Construction		\$	13,444,400	\$ -	\$	-	\$ -	\$ -	\$ -	2005	
			McCree/Design												
Windermere ES	Compreh	04 COPS	Build	McCree		\$	3,145,988	\$ -	\$	-	\$ -	\$ -	\$ -	2008	
			McCree/Design												
Winegard ES	Compreh	CIT	Build	McCree		\$	5,254,897							2012	
Wolf Lake ES	New School	06 COPS	Schenkel Shultz	J.A Cummings		\$	14,850,299	\$ -	\$	-	\$ -	\$ -	\$ -	2006	
Wolf Lake MS	New School	Class Size	Schenkel Shultz	J.A Cummings		\$	28,625,324		\$	-	\$ -	\$ -	\$ -	2006	
Wyndam Lakes ES	New School	06 COPS	Schenkel Shultz	Skanska/JCB		\$	15,375,383	\$ -	\$	-	\$ -	\$ -	\$ =	2006	



# **Capital Funds Cash Flow**

September 2nd, 2015

_	FY 2016	FY 2017	FY 2018	FY 2019	FY 2020
Beginning Fund Balance	480,114,951	369,942,315	401,107,075	364,278,906	299,843,896
Budgeted Revenues <sup>1</sup>					
Transfer In Sales Tax <sup>2</sup>	72,087,500	89,564,760	27,562,882	32,764,990	36,179,004
Impact Fee Repayment	-	25,000,000	26,108,949	-	-
Total Budgeted Revenues	72,087,500	114,564,760	53,671,831	32,764,990	36,179,004
Budgeted Expenses					
Capital Renewal Program	131,159,911	83,400,000	90,500,000	97,200,000	94,100,000
Digital Curriculum <sup>3</sup>	100,225	-	-	-	-
Loan To Impact Fees	51,000,000	-	-	-	-
Total Budgeted Expenses	182,260,136	83,400,000	90,500,000	97,200,000	94,100,000
Estimated Ending Fund Balance	369,942,315	401,107,075	364,278,906	299,843,896	241,922,900

#### **Impact Fees**

	FY 2016	FY 2017	FY 2018	FY 2019	FY 2020
Beginning Fund Balance	233,597,838	2,594,417	5,045,140	35,752,169	89,744,466
Budgeted Revenues <sup>1</sup>					
Impact Fee Revenues	56,532,082	57,662,723	58,815,978	59,992,297	61,192,143
Loan From Capital Renewal	51,000,000	, ,	, ,	, ,	, ,
Total Budgeted Revenues	107,532,082	57,662,723	58,815,978	59,992,297	61,192,143
Budgeted Expenses					
Additional Schools	287,400,178	30,212,000	-	2,000,000	37,600,000
Site Acquisition	51,135,325	-	2,000,000	4,000,000	-
Capital Renewal Loan Repayment	-	25,000,000	26,108,949	-	-
Total Budgeted Expenses	338,535,503	55,212,000	28,108,949	6,000,000	37,600,000
Estimated Ending Fund Balance	2,594,417	5,045,140	35,752,169	89,744,466	113,336,609

<sup>&</sup>lt;sup>1</sup>Does not include potential interest earnings. Revenues subject to change based on collection trends and economic conditions.



<sup>&</sup>lt;sup>2</sup>Capital Renewal Transfer is subject to change based on actual expenses

<sup>&</sup>lt;sup>3</sup>Digital Curriculum Cohort I remaining funds

# **Capital Funds Cash Flow**

September 2nd, 2015

#### Sales Tax (Original Program)

	FY 2016	FY 2017	FY 2018	FY 2019	FY 2020
Beginning Fund Balance	283,095,431	80,881,679	55,549	55,549	55,549
Budgeted Revenues <sup>1</sup>					
Sales Tax Revenues	123,271,947	-	-	-	-
Total Budgeted Revenues	123,271,947	-	-	-	-
Budgeted Expenses					
Comprehensive Needs	241,802,291	-	-	-	-
Site Acquisition	4,035,941	-	-	-	-
Digital Curriculum	7,559,967	-	-	-	-
Capital Renewal Transfer	72,087,500	80,826,130	-	-	-
Total Budgeted Expenses	325,485,699	80,826,130	=	-	=
Estimated Ending Fund Balance	80,881,679	55,549	55,549	55,549	55,549

#### Sales Tax (Renewal)

outed ran (rionetral)					
	FY 2016	FY 2017	FY 2018	FY 2019	FY 2020
Beginning Fund Balance	(15,919,460)	18,063,417	21,096,328	(336,266)	59,534,248
Budgeted Revenues <sup>1</sup>					
Sales Tax Revenues	88,051,391	215,549,805	219,860,802	224,258,018	228,743,178
Total Budgeted Revenues	88,051,391	215,549,805	219,860,802	224,258,018	228,743,178
Budgeted Expenses					
Comprehensive Needs	14,000,000	163,709,750	173,662,000	91,554,000	118,088,000
Additional Schools	-	-	-	-	1,500,000
Digital Curriculum	40,068,514	40,068,514	40,068,514	40,068,514	40,068,514
Capital Renewal Transfer	-	8,738,630	27,562,882	32,764,990	36,179,004
Total Budgeted Expenses	54,068,514	212,516,894	241,293,396	164,387,504	195,835,518
Estimated Ending Fund Balance	18,063,417	21,096,328	(336,266)	59,534,248	92,441,908



<sup>&</sup>lt;sup>1</sup>Does not include potential interest earnings. Revenues subject to change based on collection trends and economic conditions.



### PROJECT STATUS SUMMARY REPORT

#### **COMPREHENSIVE SCHOOLS**

**9/8/2015** *F7* 

						7/0/2013	17								
		F1						F4		F5					F6
Priority	<u> </u>			773	<b>T</b>			Construction		OCIP & OD			Approved		
#	School Name	Original	F2	F3	Est.	Variance	GMP Amount	Change Orde	rs	Change Orde	rs		Construction		Number of Days
"		2016 Board	Adopted	Current Board	Cost At								Contract Subst.	Projected	Past Substantial
		<b>Adopted Budget</b>	<b>Budget Changes</b>	Adopted Budget	Completion			Amount	#	Deduct	#	NTP Construct	Com	Completion	(Close-out)
						Budget							Sch	edule	
PLANNI	ING PHASE														
92	Dover Shores ES	21,220,000		21,220,000	21,220,000										
114	Mollie Ray ES	21,700,000		21,700,000	21,700,000										
	Sub Total	42,920,000	-	42,920,000	42,920,000	=	-	=	-						
DESIGN	PHASE														
87	Lockhart ES	17,100,000	-	17,100,000	17,100,000	-									
	Sub Total	33,880,000	-	33,880,000	33,880,000		-	-	-						
CONSTI	RUCTION PHASE														
85	Apopka ES Comp	15,754,000	-	15,754,000	15,128,236	(625,764)	11,548,918	28,826	2	(2,887,230)	2	08/08/2014	11/02/2015		
<i>78</i>	Cypress Creek HS Comp	58,885,000		58,885,000	58,873,756	(11,244)	41,999,829	304,082	11	(9,540,000)	4	11/19/2013	02/22/2016		
89	Dream Lake ES	18,100,000		18,100,000	18,100,000	-	13,714,939	-	0	-	0	8/17/2015	6/13/2016		
88	Riverside ES	16,780,000	-	16,780,000	16,780,000	-	12,640,028	-	0	-	0	8/17/2015	11/2/2016		
	Sub Total	109,519,000	-	109,519,000	108,881,992	(637,008)	79,903,714	332,908	13	(12,427,230)	6				
CLOSE	OUT PHASE														
58	Dr. Phillips HS Comp	66,620,000	-	66,620,000	66,620,000	-	48,709,730	1,043,593	49	(12,733,838)	4	09/19/2012	03/16/2015		
71	Lake Silver ES Comp	15,360,000	-	15,360,000	15,111,323	(248,677)	11,000,440	243,002	8	(3,161,759)	2	06/05/2015	08/19/2015		20
80	Lake Whitney ES Comp	11,482,000	-	11,482,000	9,937,437	(1,544,563)	6,601,295	12,200	2	(1,225,878)	2	09/19/2014	08/22/2015		17
77	Waterford ES Comp	13,820,000		13,820,000	13,106,496	(713,504)	9,994,354	44,410	7	(2,404,107)		09/04/2013	07/29/2014		406
50	Westridge MS Comp (Phase 2)	32,092,000	-	32,092,000	31,409,415	(682,585)	19,760,238	(289,060)	9	(6,940,964)	7	03/06/2015	08/17/2015		22
	Sub Total	139,374,000	-	139,374,000	136,184,671	(3,189,329)	96,066,057	1,054,144	75	(26,466,547)	18				

(3,826,337) 175,969,771

1,387,052 88 (38,893,776) 24

#### **Footnotes**

- F1 Reflects figure from the 10yr Capital Budget dated September 15, 2015.
- F2 Reflects changes to initial cost projection.

**Grand Total** 

F3- Figure comprised of prior year expenditures, current and future planned funding (Adopted Summary Budget 2015-2016). There are no land costs included.

308,913,000

305,086,663

- F4 Reflects total number of change orders and cumulative change order amount. Does not include OCIP and ODP deductive and reconciliation change orders.
- F5 Reflects the total amount and number of OCIP and ODP deductive and reconciliation change orders to date.

308,913,000

- F6 Reflects number of days beyond substantial completion. See justification below under Close Out Delays.
- F7 Report relects approved changes as of the date reflected.

#### **Change Orders / Construction Change Directives**

Westridge MS - Figures reflect Phase I and Phase II. Phase II is \$1.5M of the \$32M reflected.

#### Close Out

Awaiting Audit:

Submitted for Audit:

Close Out Delays:

Waterford ES – CFI delayed due to AE Punch List verification not yet submitted.



#### PROJECT STATUS SUMMARY REPORT



#### **NEW AND REPLACEMENT SCHOOLS**

**9/8/2015** *F7* 

						9/8/2015 F	7								
Priority #	School Name	F1 Original	F2 Adopted	F3	Estimated Cost At	Variance	GMP Amount	F4 Constructio Change Orde		F5 OCIP & OD Change Orde			Approved Construction		# of Days Past Substantial Completion
		2016 Board Adopted Budget	Budget Changes	Current Board Adopted Budget	Cost At Completion			Amount	#	Deducts	#	NTP Construct.	Contract Subst. Com	Projected Completion	(close-out)
						Budget							Scho	edule	
PLANN	ING PHASE														
Relief	Metrowest ES (Onsite Relief)	18,700,000	0	18,700,000	18,700,000										
102	Rock Lake ES	17,000,000		17,000,000	17,000,000										
122	Meadow Woods ES	19,520,000		19,520,000	19,520,000										
Relief	Site 44-E-SE-2 (Lake Nona Area)	18,720,000		18,720,000	18,720,000										
96	Oak Hill ES	16,820,000		16,820,000	16,820,000										
117	Ivey Lane ES	16,900,000		16,900,000	16,900,000										
94	Engelwood ES	19,100,000		19,100,000	19,100,000										
	Sub Total	126,760,000		126,760,000	126,760,000	-	_	_	-						
DESIG	N PHASE	,		,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	,	-									1
	21-M-E-2 (Avalon Area)	37,600,000	-	37,600,000	37,600,000	-									
Relief	27-H-W-4 (Beck Area)	97,821,160	-	97,821,160	97,821,160										
Relief	52-M-SE-2 (Lake Nona Area)	36,771,000	-	36,771,000	36,771,000										
Relief	117-E-SW-4 (Horizon's West Area)	18,600,000	-	18,600,000	18,600,000										
New	131-PS8-SW-5 (Downtown Area)	60,750,000	-	60,750,000	60,750,000										
New	133-K8-E-6 (Audubon Area)	42,700,000	-	42,700,000	42,700,000										
90	Carver MS	37,800,000	-	37,800,000	37,800,000	-									
New	Pine Hills Transportation	27,197,864	-	27,197,864	27,197,864										
123	Ventura ES Replacement	25,600,000	-	25,600,000	25,600,000										
	Sub Total	384,840,024	-	384,840,024	384,840,024	-	-	-	-						
CONST	TRUCTION PHASE	· ·			, ,										
New	2-K8-E-1 (Wedgefield K-8)	36,660,952	-	36,660,952	36,653,819	(7,133)	26,232,343	20,248	1	(6,558,086)	1	5/5/2015	6/30/2016		
Relief	81-E-SW-5 (Millenia Area) HARDBID	16,300,000	-	16,300,000	16,300,000	-	12,849,000	0	0	(4,000,000)	1	7/9/2015	5/31/2016		
82	Clay Springs ES Replacement	18,290,000	-	18,290,000	17,693,423	(596,577)	14,399,677	-	0	(4,000,000)	1	8/21/2014	11/3/2015		
91	Tangelo Park ES	17,400,000	-	17,400,000	17,400,000	=	13,337,328	0	0	(3,334,332)	1	7/1/2015	9/16/2016		
	Sub Total	88,650,952	-	88,650,952	88,047,242	(603,710)	66,818,348	20,248	1	(17,892,418)	4				
CLOSE	OUT PHASE														
Relief	41-E-SE-2 (Eagle Creek ES) HARDBID	15,100,000	-	15,100,000	15,097,566	(2,434)	11,500,000	59,146	2	(3,224,183)	2	8/8/2014	6/23/2015		77
Relief	63-E-W-4 (Independence Area) HARDBID	15,350,000	-	15,350,000	15,347,051	(2,949)	11,450,000	37,136	1	(3,091,628)	2	8/8/2014	6/23/2015		77
81	John Young ES Replacement HARDBID	14,103,000	-	14,103,000	13,585,368	(517,632)	10,053,000	334,763	11	(3,150,000)	2	8/21/2013	11/18/2014		294
75	Lake Weston ES Replacement	16,519,000	-	16,519,000	15,689,414	(829,586)	12,377,841	(41,072)	2	(3,400,000)	2	8/21/2014	6/30/2015		70
84	Lovell ES Replacement HARDBID	16,323,000	-	16,323,000	14,650,747	(1,672,253)	11,420,000	51,089		(3,003,209)		8/8/2014	6/23/2015		77
73	Ocoee ES Replacement HARDBID	14,582,000	-	14,582,000	13,948,828	(633,172)	10,723,596	144,617	19	(2,908,389)		8/8/2013	11/7/2014		305
79	Pineloch ES Replacement HARDBID	14,862,837	-	14,862,837	13,787,279	(1,075,558)	10,738,647	53,135		(2,856,076)		8/8/2013	11/7/2014		305
66	Shingle Creek ES Replacement HARDBID	15,073,000	-	15,073,000	14,219,403	(853,597)	9,627,000	314,351	11	(3,234,151)	3	8/21/2013	8/8/2014		396
	Sub Total	121,912,837	-	121,912,837	116,325,656	(5,587,181)	87,890,084	953,166	59	(24,867,634)	23				
	<b>Grand Total</b>	722,163,813	-	722,163,813	715,972,922	(6,190,891)	154,708,432	973,414	60	(42,760,052)	27	_			
												_			

#### **Footnotes**

- F1 Reflects figure from the 10yr Capital Budget dated September 15, 2015.
- F2 Reflects changes to initial cost projection.
- F3- Figure comprised of prior year expenditures, current and future planned funding (Adopted Summary Budget 2015-2016). There are no land costs included.
- F4 Reflects total number of change orders and cumulative change order amount. Does not include OCIP and ODP deductive and reconciliation change orders.
- F5 Reflects the total amount and number of OCIP and ODP deductive and reconciliation change orders to date.
- F6 Reflects number of days beyond substantial completion. See justification below under Close Out Delays.
- F7 Report relects approved changes as of the date reflected.

#### **Change Orders / Construction Change Directives**

#### **Close Out**

Shingle Creek ES – CFI delayed due to finalizing / processing Change Orders for this Hard Bid Project.

John Young ES - 1. John Young ES: CFI delayed due to finalizing / processing Change Orders for this Hard Bid Project.

Ocoee ES - CFI delayed due to: Finalizing / processing Change Orders for this Hard Bid Project, and AE Punch List verification not yet submitted.



#### Construction Update as of September 8, 2015

We now have 8 projects under construction amounting to approx. \$198M.

#### 4 - Comprehensive = \$109,519,000

- Cypress Creek HS (Comprehensive Renovation) NTP issued on November 19, 2013,
   Substantial Completion expected Feb 2016.
  - Phases 1 thru 3 involving a new classroom building, Central Energy Plant, and a softball field concession building, as well as, the renovations of the Gymnasium, Media Center, classroom buildings 700 (Science) & 800 (Art and ROTC), have all been completed.
  - Phase 4A renovation of Building 200 Auditorium commenced over Spring Break, and is scheduled to be substantially complete by Oct. 6<sup>th</sup>, 2015.
  - Phase 4B renovation of the Cafeteria/Kitchen commenced on June 5<sup>th</sup> and was substantially completed on August 17<sup>th</sup>.
  - Phase 4C renovations of classroom Building 600 and Administration Building 100 commenced on June 15<sup>th</sup> and is scheduled to be substantially complete by Dec. 15, 2015.
- Apopka ES (Comprehensive Renovation) NTP was issued August 8<sup>th,</sup> 2014, and its initial phase involving the replacement of the core facilities and classrooms was substantially completed on June 30<sup>th</sup>, 2015, and the renovation of an existing classroom building, parent car and bus loops were substantially completed by August 18<sup>th</sup>, and the final phase involving the remainder of the play fields is scheduled to be complete Nov. 2<sup>nd</sup>, 2015.
- o **Riverside ES** (Comprehensive Renovation) NTP was issued August 17<sup>th,</sup> 2014, and the initial phase involving the replacement of the core facilities and classrooms is scheduled to be substantially complete on June 23<sup>rd</sup>, 2015. The balance of the project, involving the renovation of an existing classroom building is to be completed by August 2nd, and the demolition of the existing buildings and site amenities are scheduled to be completed by November 2<sup>nd</sup>, 2016.
- O Dream Lake ES- (Comprehensive Renovation) NTP was issued August 17<sup>th,</sup> 2014, and involves the replacement of the core facilities and classrooms, while refurbishing two existing classroom buildings. Overall substantial completion is scheduled for June 23<sup>rd</sup>, 2015. The school was designated as a swing school with current school functions occurring at the Apopka 9<sup>th</sup> grade Center.



#### And,

#### 4 - New/Replacements = \$88,650,952

- O Clay Springs ES (Replacement) NTP was issued on August 21<sup>st</sup>, 2014, and the initial substantial completion providing a new replacement facility was accomplished on July 8<sup>th</sup>, and the parent drop-off and parking areas were completed on August 18<sup>th</sup>. The balance of the project accounts for the demo of the existing facility and for the provision of the playfields and is scheduled to be substantially completed by November 3, 2015.
- O Site 2-K8-E-1 (Wedgefield Area Relief) NTP was issued on May 5<sup>th,</sup> 2015, and the substantial completion is scheduled for June 30th, 2016.
- O Tangelo Park ES (Replacement) NTP was issued on July 1<sup>st,</sup> 2015, and the initial substantial completion involving new core area and classroom facilities is scheduled for May 13, 2016. The bus loop area is to occur over the summer, and the final phase involving the balance of the existing building demo and site work is schedule for September 16, 2016.
- O Site 81-E-SW-5 (Millenia Area Relief) NTP was issued on July 9<sup>th,</sup> 2015 for this hard bid project, and the substantial completion is scheduled for May 31, 2016.

### Since our report in August:

- Substantial completions to report:
  - Dr. Phillips HS it was determined that a final substantial completion was achieved on June 11<sup>th</sup>, 2015.
  - **Eagle Creek ES** achieved substantial completion on August 4<sup>th</sup>, 2015.
  - Dream Lake ES early phase demolition of existing buildings not to remain were completed on August 13, 2015; and a NTP for the replacement of core facilities and classrooms, as well, as the renovation of two existing classroom buildings was issued on August 17<sup>th</sup>, 2015.
  - **Riverside ES** (Comprehensive Renovation) a NTP was issued August 17<sup>th</sup> for the replacement of the core facilities and classrooms buildings, and renovation of an existing classroom building.
  - **Cypress Creek HS** Phase 4B renovation of the Cafeteria/Kitchen was completed by August 17, 2015.
  - Westridge MS (Phase 2) Final phase which accounted for the demolition of the original Shingle Creek ES building and for the provision of new athletic and site related amenities for the new MS was substantially complete on August 17<sup>th</sup>, 2015.



- Clay Springs ES intermediate phase accounting for the demolition of the
  existing facility and the replacement of the parent drop off/pickup drive and
  parking was completed on August 18th, 2015.
- Apopka ES intermediate phase accounting for the renovation of an existing classroom building and associated site work was substantially completed on August 18, 2015.
- Lake Whitney ES balance of the work involving the renovation of Building 100 and 400 core areas was substantially completed on August 22<sup>nd</sup>, 2015.
- Lockhart ES early phase demolition of existing buildings not to remain were completed on August 27<sup>th</sup>, 2015.

### Anticipated future milestones:

- **Site 117-E-SW-4** (Summerlake area relief) NTP for a new elementary school campus is scheduled for September 17<sup>th</sup>.
- Ventura ES NTP for a replacement school is scheduled for September 24<sup>th</sup>.
- **Lockhart ES** NTP for the comprehensive renovation of the remaining buildings and new facilities is scheduled for September 24, 2015.
- Apopka ES final phase accounting for the development of the remaining playfields is scheduled to be substantially completed by November 2, 2015.
- Clay Springs ES final phase addressing the expansion of the retention areas and playfields is scheduled to be completed by November 3, 2015.
- Cypress Creek HS Phase 4A renovation of the Auditorium building is scheduled for October 6, 2015, and phase 4C - renovation of Classroom building 600, and the renovation and expansion of the Administration building is scheduled to be completed by December 15, 2015.

For:

#### **Close-out**

- We currently have 13 projects in close-out;
  - **Waterford ES** (Comprehensive) Substantial Completion was achieved on July 29<sup>th</sup>, 2014. CFI has been received, and is scheduled to be presented to the Board on September 29<sup>th</sup>.
  - **Shingle Creek ES** (Replacement) Substantial Completion was achieved on August 8th, 2014.



- Ocoee ES (Replacement) achieved its 2<sup>nd</sup> phase and a final substantial completion on Nov. 7, 2014. Final change orders have been agreed to and are being processed.
- **Pineloch ES** (Replacement) achieved its 2<sup>nd</sup> phase and a final substantial completion on Nov. 7, 2014. Final change orders have been agreed to and are being processed.
- **John Young ES** (Replacement) achieved its 2<sup>nd</sup> phase and a final substantial completion on Nov. 18, 2014.
- Lovell ES (Replacement) substantial completion was achieved on June 29, 2015.
- Independence ES (Relief) substantial completion was achieved on July 27, 2015.
- Lake Weston ES (Replacement) substantial completion was achieved on July 8, 2015.
- **Dr. Phillips HS** (Comprehensive Renovation) final substantial completion was achieved on June 11<sup>th</sup>, 2015.
- **Eagle Creek ES** (Relief) achieved substantial completion on August 4<sup>th</sup>, 2015.
- Lake Whitney ES (Comprehensive Renovation) final substantially was achieved on August 22<sup>nd</sup>, 2015.
- Westridge MS (Phase 2) Final phase was substantially completed on August 17<sup>th</sup>, 2015.
- Lake Silver ES (Comprehensive Renovation) subsequent additional site scope was completed on August 19<sup>th</sup>, 2015.

#### New projects currently bidding -

**Avalon Area MS (Site 21-M-E-2)** – site redesign modifications were completed and are being resubmitted to the Board of County Commissioners (BCC) for review and approval. Target date for BCC approval is October 6<sup>th</sup>, 2015, with a target construction NTP of January 2016. School occupancy is now slated for Summer 2016.



### Office of Business Opportunity MWBE/LDB/VE FY15 Q4 Report September 1, 2015

#### **Background**

Per district procedures, the Office of Business Opportunity is required to provide a quarterly report of participation for minority- and woman-owned business enterprises (MWBEs), local developing businesses (LDBs), and veteran-owned enterprises (VBE). To this end, the minority and women-owned business enterprise (MWBE) participation percentages for construction and professional services for the fourth quarter of Fiscal Year 2015 are below. This report will be presented to and reviewed by COVE at the <u>September 17th</u> meeting.

#### Participation Data

Data regarding prime and MWBE contracts are collected from payment requests submitted by the construction management and professional services firms. The participation percentage for construction and professional services represents the following calculation:

# Total dollars **contracted** by prime contractors with the MWBE sub-contractors Total dollars **contracted** by OCPS with the prime contractors

<u>Category</u>	Board Policy	<u>Q1</u>	<u>Q2</u>	<u>Q3</u>	<u>Q4</u>
Construction	23%	30%	34%	34%	31%
Professional Services	15%	22%	26%	24%	23%

#### Disparity Study

The district's disparity study consultants, MGT of America, began their anecdotal efforts on August 10. This phase of the study will consist of telephone surveys, focus groups, and personal interviews with MWBE and non-MWBE vendors. The goals of these efforts are to gain additional insight into the experiences of local businesses currently doing and/or seeking to do business with the consortium agencies. To this end, communications have been sent to the area businesses apprising them of impending communications from MGT of America, Incorporated on behalf of the district.

The anecdotal information will allow the district to gain an in-depth view of how the district and district programs are being perceived and received in the business community.

#### Veteran Business Enterprise (VBE) Program

After reviewing data and research and the Veteran Business Programs of other local agencies, the district has adopted a best of class approach. This approach will be inclusive of all veterans (both service-disabled and non-service-disabled); recognize certification from both the State of Florida and the Federal Government; and include the district's expectation for veteran-owned business participation in competitive solicitations. The overall goal of the program is 3%, consistent with the State of Florida goal.

Beginning July 1, contractors are required to include documentation of their experience working with veteranowned businesses. During selection presentations, contractors will be asked to discuss their implementation plan for achieving participation with VBEs. The VBE program will complement the district's current programs for small businesses by encouraging participation and inclusion of VBEs. These programs support the district's goals of sustained community engagement and operational efficiency.



#### Outreach: Summary on Events for April to June 2015

In Fiscal Year 2015, OCPS was represented at over 35 community outreach and networking events by Office of Business Opportunity staff. These events were targeted to the small-business community, including minority-owned, woman-owned, and local developing businesses. The outreach events allowed staff to interact and share information with small businesses about the district's programs for small and diverse businesses.

While some of the events were hosted by OCPS, many were done in partnership with area organizations that support small businesses, such as the Central/North Florida Minority Supplier Diversity Council (cnFMSDC), Hispanic Business Initiative Fund (HBIF), African American Chamber and the Hispanic Chamber of Commerce of Metro Orlando (HCCMO). Below please find a list of the events and attached are the agenda or advertisement for the events listed. The event list below does not include the Disparity Study Public Forums (4) or the 2 Board Work Sessions – all were attended by community members, including members of the Veteran-Owned business community.

- 1. Florida Turnpike Minority Enterprise Networking Event
- 2. National Minority Supplier Development Council Annual Conference
- 3. Central Florida Chapter of the National Institute for Government Procurement (NIGP) Reverse Trade Fair
- 4. African American Chamber/US Small Business Urban Entrepreneur Roundtable
- 5. Central & North Florida Minority Supplier Development Council (cnFMSDC) Chapter Meeting
- 6. NIGP Central Chapter Meeting
- 7. HCCMO SmallBiz 360 Event
- 8. HCCMO Supplier Diversity Series "My Company is Minority Certified What Next?"
- 9. Orange County Public Schools (OCPS) Partners for Success Meeting (Facilities Management)
- 10. cnFMSDC Annual Meeting
- 11. HCCMO Professional Development Seminar Get Your Business Engines Going with the President of UPS Florida
- 12. Greater Orlando Aviation Authority (GOAA) & Central North Florida Minority Supplier Diversity Council (cnFMSDC) Business Opportunity Workshop
- 13. HCCMO Vision Express E-Newsletter
- 14. HCCMO 98.1 FM Salsa Spanish Radio Show Interview
- 15. HCCMO Installation of New Board Members
- 16. cnFMSDC Chapter meeting Discussion of Survey and member needs
- 17. cnFMSDC Chapter meeting How to Do Business with OCPS
- 18. cnFMSDC Chapter meeting- Partnering with Zero Chaos
- 19. Business Development Conference for Women Entrepreneurs Go For The Green 2015
- 20. cnFMSDC Chapter meeting- Hosted by Duke Energy
- 21. HCCMO's Business Matchmaker
- 22. OCPS Office of Business Opportunity Roundtable for Printing Vendors
- 23. African American Chamber: State of the Chamber
- 24. HBIF Success Stories Luncheon
- 25. Orlando International Airport Annual Networking Event
- 26. cnFMSDC Contractor Networking Event
- 27. HBIF Minority Certification and Governmental Contracting Panel in Spanish
- 28. Caribbean American Chamber of Commerce of Florida Lunch & Learn Networking
- 29. cnFMSDC Chapter meeting hosted by Central Florida Expressway Authority
- 30. FF&E Partners in Education
- 31. NEC Building a Business that Lasts a Lifetime
- 32. NIGP Annual Speech Buying Event
- 33. HBIF 2015 Hispanic Business Workshop
- 34. Moffitt Supplier Diversity Vendor Fair



- 35. FAPPO 48th Annual Trade Show
- 36. SCORE BizFest 2015 Expo
- 37. cnFMSDC Chapter meeting hosted by CHEP International, Inc.
- 38. SBDC Government Contracting Strategies & Matchmaking Event

The next quarterly report (FY16 Q1) will be presented at the October COVE meeting.

# **Change Orders Report**

Facilities & Construction Contracting August 2015

There are no significant change orders or amendments to report for the month of August 2015.



# **OCPS FACILITIES & CONSTRUCTION CONTRACTING**

RFQs in Progress: August 2015

No.	Contract Description	Pre Submittal Meeting	Open Date	Shortlist Meeting	Interview Meeting	Board / CFO Date	Status
	A/E Services for Dover	Weeting		Weeting	Weeting		
	Shores ES and Jackson MS						
RFQ	Track Comprehensive						
1516PS	Project	7/21/2015	8/12/2015	8/21/2015	9/3/2015	9/29/2015	On-Going
	Professional Services for						_
	Geotechnical,						
	Environment and						
RFQ	Construction Materials						
1517PS	Testing Services	8/25/2015	9/15/2015	9/23/2015	10/6/2016	10/27/2015	On-Going
	A/E Services for Mollie						
	Ray Elementary School						
RFQ	Comprehensive						
1518PS	Renovation Project	9/10/2015	9/29/2015	10/9/2015	10/23/2015	11/10/2015	On-Going

### **THIRD QUARTER 2015**

# **CHANGE ORDER/AMENDMENT**

### **COVE REPORT**

### **JANUARY CHANGE ORDERS**

I. CHANG	GE ORDERS APPRO	OVED						
ITEM NO.	SCHOOL	REASON FOR CHANGE	NAME OF FIRM	DESCRIPTION OF SERVICES	DOC#	C.O. AMOUNT	APPROVAL REQUIRED	APPROVAL DATE
1	Cypress Creek HS	Installation of sway bracing on existing storm piping at bldgs. 100; 200; 400; 500; 600 and 700.	Wharton-Smith, Inc.	Agreement No. 11CM11SCONWHARTON for Construction Management Services RFQ No. 11CM11	Change Order No. 12 to GMP No. 02	\$32,151	John T. Morris, Chief Facilities Officer	1/7/15
2	John Young ES & Shingle Creek ES Replacements	Credit for cost associated with retesting performed as a result of general contractor's failure of initial material testing. (Shingle Creek ES).	Walbridge Aldinger Company	Agreement No. 13CC05WALBRIDGE for Contractual Services Bid No. 13CC05	Change Order No. 24	(\$150)	Sr. Director, Construction	1/6/15
3	John Young ES & Shingle Creek ES Replacements	Credit for cost associated with retesting performed as a result of general contractor's failure of initial material testing. (John Young ES).	Walbridge Aldinger Company	Agreement No. 13CC05WALBRIDGE for Contractual Services Bid No. 13CC05	Change Order No. 23	(\$1,334)	Sr. Director, Construction	1/6/15
4	John Young ES & Shingle Creek ES Replacements	Reconciliation of CCD No. 10 (\$3,285.00) for fencing and gates installation at utility transformer and disconnect for future portables (John Young ES).	Walbridge Aldinger Company	Agreement No. 13CC05WALBRIDGE for Contractual Services Bid No. 13CC05	Change Order No. 22	\$3,050	Sr. Director, Construction	1/7/15

#### **JANUARY CHANGE ORDERS**

I. CHANG	GE ORDERS APPRO	OVED						
ITEM NO.	SCHOOL	REASON FOR CHANGE	NAME OF FIRM	DESCRIPTION OF SERVICES	DOC#	C.O. AMOUNT	APPROVAL REQUIRED	APPROVAL DATE
5	Lakeview MS	Nine (9) days time extension from current substantial date of 12/10/14 due to several days of inclement weather and unavailability of the UL inspector for the lightning protection system.	Wharton-Smith, Inc.	Work Authorization 12CM14001B for Construction Management Services RFQ No. 12CM14	Change Order No. 03	\$0	Sr. Facilities Manager, Capital Renewal & Portables	1/12/15
6	Ronald Blocker Educational Leadership Center	Change to increase purchase order to bring it to the original approved GMP amendment amount.	Clancy & Theys Construction Company	Agreement No. 14CM07SCONCLANCY for Construction Management Services RFQ No. 14CM07	PO Change No. 01 to GMP No. 01	\$1,756	Facilities Director, Capital Renewal & Portables	1/29/15
TRANSA	CTIONAL CHANGE	ORDERS						
7	Lakeview MS	Estimated ODP.	Wharton-Smith, Inc.	Work Authorization No. 12CM14022B for Construction Management Services RFQ No. 12CM14	Change Order No. 01	(\$340,000)	John T. Morris, Chief Facilities Officer	1/15/15



#### **FEBRUARY CHANGE ORDERS**

II. CHAN	GE ORDERS APPRO	OVED						
ITEM NO.	SCHOOL	REASON FOR CHANGE	NAME OF FIRM	DESCRIPTION OF SERVICES	DOC#	C.O. AMOUNT	APPROVAL REQUIRED	APPROVAL DATE
1	Lake Whitney ES	Design modifications to remove television projectors and safari montage from the contract scope.	Charles Perry Partners, Inc.	Agreement No. 13CM12SCONCHARLES for Construction Management Services RFQ No. 13CM12	Change Order No. 04 to GMP No. 01	(\$38,716)	John T. Morris, Chief Facilities Officer	2/11/15
2	Pineloch ES & Ocoee ES Replacements	Install 6 inch thick sidewalk in lieu of 4 inch sidewalk on Delaware Street. (Ocoee ES).	McCree Design Builders, Inc.	Agreement No. 13CC04MCCREE for Contractual Services Bid No. 13CC04	Change Order No. 34	\$313	Sr. Director, Construction	2/18/15
3	Pineloch ES & Ocoee ES Replacements	Fire rated shaft wall addition to conceal the roof leader penetrations in the four (4) stairwells at Pineloch.	McCree Design Builders, Inc.	Agreement No. 13CC04MCCREE for Contractual Services Bid No. 13CC04	Change Order No. 33	\$8,666	Sr. Director, Construction	2/10/15
4	Pineloch ES & Ocoee ES Replacements	Fire rated shaft wall addition to conceal the roof leader penetrations in the four (4) stairwells at Ocoee ES.	McCree Design Builders, Inc.	Agreement No. 13CC04MCCREE for Contractual Services Bid No. 13CC04	Change Order No. 32	\$8,668	Sr. Director, Construction	2/10/15
TRANSA	CTIONAL CHANGE	ORDERS						
5	Bonneville ES	Capital Renewal Project: Estimated ODP.	Clancy & Theys Construction Company	Work Authorization No. 12CM14004B for Construction Management Services RFQ No. 12CM14	Change Order No. 05	(\$20,081)	John T. Morris, Chief Facilities Officer	2/18/15
6	Bonneville ES	Final ODP reconciliation for capital renewal project.	Clancy & Theys Construction Company	Work Authorization No. 12CM14004B for Construction Management Services RFQ No. 12CM14	Change Order No. 04	\$917	John T. Morris, Chief Facilities Officer	2/11/15
7	Dr. Phillips ES	Final GMP reconciliation.	Pirtle Construction Company	Agreement No. 11CM08SCONPIRTLE for Construction Management Services RFQ No. 11CM08	Change Order No. 15 to GMP No. 01	(\$43,980)	John T. Morris, Chief Facilities Officer	2/5/15

#### **FEBRUARY CHANGE ORDERS**

II. CHAN	IGE ORDERS APPRO	OVED						
ITEM NO.	SCHOOL	REASON FOR CHANGE	NAME OF FIRM	DESCRIPTION OF SERVICES	DOC#	C.O. AMOUNT	APPROVAL REQUIRED	APPROVAL DATE
8	Elementary School Site 41-E- SE-2	Estimated ODP at Site 41-E-SE- 2 (Eagle Creek ES).	Clancy & Theys Construction Company	Agreement No. 14CC08CLANCY for Contractual Services Bid No. 14CC08	Change Order No. 04	(\$349,183)	John T. Morris, Chief Facilities Officer	2/11/15
9	Elementary School Site 63-E- W-4	Estimated ODP at Site 63-E-W-4 (Independence ES).	Clancy & Theys Construction Company	Agreement No. 14CC08CLANCY for Contractual Services Bid No. 14CC08	Change Order No. 03	(\$229,128)	John T. Morris, Chief Facilities Officer	2/11/15
10	Lake Weston ES Replacement	Estimated ODP.	McCree Design Builders, Inc.	Agreement No. 13CM13SCONMCCREE for Construction Management Services RFQ No. 13CM13	Change Order No. 03 to GMP No. 01	(\$750,000)	John T. Morris, Chief Facilities Officer	2/25/15
11	Lakeview MS	Capital Renewal Project: GMP reconciliation.	Wharton-Smith, Inc.	Work Authorization No. 12CM14001B for Construction Management Services RFQ No. 12CM14	Change Order No. 05	(\$147,443)	John T. Morris, Chief Facilities Officer	2/18/15

ITEM NO.	SCHOOL	REASON FOR CHANGE	NAME OF FIRM	DESCRIPTION OF SERVICES	DOC#	C.O. AMOUNT	APPROVAL REQUIRED	APPROVAI DATE
1	Cypress Creek HS	All labor, materials and equipment required to modify Piano/Guitar Lab 02-112.	Wharton-Smith, Inc.	Agreement No. 11CM11SCONWHARTON for Construction Management Services RFQ No. 11CM11	Change Order No. 14 to GMP No. 02	\$13,180	Sr. Director, Construction	3/18/15
2	Cypress Creek HS	All labor, materials and equipment required to make scope revisions related to coordination of furniture, fixtures and equipment (A/E omission for shelving and owner request for remaining).	Wharton-Smith, Inc.	Agreement No. 11CM11SCONWHARTON for Construction Management Services RFQ No. 11CM11	Change Order No. 13 to GMP No. 02	\$18,573	Sr. Director, Construction	3/18/15
3	Dr. Phillips HS	Grading revisions for furnishing and installation required to negate conflicts with the existing underground primary power line.	James A. Cummings, Inc., a Tutor Perini Company	Agreement No. 10CM18SCONJACUMMIN GS for Construction Management Services RFQ No. 10CM18	CCD No. 38 to GMP No. 01	\$12,000	Sr. Director, Construction	3/23/15
4	Dr. Phillips HS	Removal and replacement of existing water valves to Building 200 with a new backflow and pressure reducer as requested by the area utility provided.	James A. Cummings, Inc., a Tutor Perini Company	Agreement No. 10CM18SCONJACUMMIN GS for Construction Management Services RFQ No. 10CM18	Change Order No. 45 to GMP No. 01	\$13,241	Sr. Director, Construction	3/20/15

ITEM NO.	SCHOOL	REASON FOR CHANGE	NAME OF FIRM	DESCRIPTION OF SERVICES	DOC#	C.O. AMOUNT	APPROVAL REQUIRED	APPROVAL DATE
5	Dr. Phillips HS	Reconciliation of CCD No. 16 (\$12,877.00) for plumbing, concrete and floor finishes for gas piping at three (3 ) teachers and one (1) student stations in Building 300 Rooms 03-110, 03-112, and 03-115 due to existing gas piping leaks.	James A. Cummings, Inc., a Tutor Perini Company	Agreement No. 10CM18SCONJACUMMIN GS for Construction Management Services RFQ No. 10CM18	Change Order No. 48 to GMP No. 01	\$11,692	Sr. Director, Construction	3/13/15
6	Dr. Phillips HS	Reconciliation of CCD No. 19 (\$6,498.00) for plumbing work for two (2) electric water coolers and wall hydrant additions in Building 500's dining areas (5-100 and 5-101) from existing water supply in kitchen.	James A. Cummings, Inc., a Tutor Perini Company	Agreement No. 10CM18SCONJACUMMIN GS for Construction Management Services RFQ No. 10CM18	Change Order No. 47 to GMP No. 01	\$6,498	Sr. Director, Construction	3/20/15
7	John Young ES & Shingle Creek ES Replacements	Reconciliation of CCD No. 06 (\$10,000.00) for plumbing, mechanical and electrical work in boys and girls restrooms at Shingle Creek ES.	Walbridge Aldinger Company	Agreement No. 13CC05WALBRIDGE for Contractual Services Bid No. 13CC05	Change Order No. 26	\$7,342	Sr. Director, Construction	3/18/15

ITEM NO.	SCHOOL	REASON FOR CHANGE	NAME OF FIRM	DESCRIPTION OF SERVICES	DOC#	C.O. AMOUNT	APPROVAL REQUIRED	APPROVAL DATE
8	John Young ES & Shingle Creek ES Replacements	Reconciliation of CCD No. 07 (\$10,000.00) for plumbing, mechanical and electrical work in boys and girls restrooms at John Young ES.	Walbridge Aldinger Company	Agreement No. 13CC05WALBRIGE for Contractual Services Bid No. 13CC05	Change Order No. 25	\$7,342	Sr. Director, Construction	3/18/15
9	Lovell ES Replacement	Modification of eight (8) existing windows and two (2) louvers to meet minimal flashing height and 4-days time extension.	McCree Design Builders, Inc.	Agreement No. 14CC09MCCREE for Contractual Services Bid No. 14CC09	CCD No. 02	\$21,089	Sr. Director, Construction	3/25/15
10	Pineloch ES & Ocoee ES Replacements	Removal of concrete steps and ramps left on site from portable removal at Pineloch ES.	McCree Design Builders, Inc.	Agreement No. 13CC04MCCREE for Contractual Services Bid No. 13CC04	Change Order No. 35	\$3,651	Sr. Director, Construction	3/10/15
11	Various Schools	Twenty-one (21) days extension for additional meetings and plan reviews for Robinswood, Jackson, Avalon, Discovery and Glenridge Middle Schools including required electrical work for charging and security systems for (Group C) District Capital Project.	Clancy & Theys Construction Company	Work Authorization No. 12CM14026B for Construction Management Services RFQ No. 12CM14	Change Order No. 01	\$0	Sr. Facilities Manager, Capital Renewal & Portables	3/9/15

ITEM NO.	SCHOOL	REASON FOR CHANGE	NAME OF FIRM	DESCRIPTION OF SERVICES	DOC#	C.O. AMOUNT	APPROVAL REQUIRED	APPROVAL DATE
12	Various Schools	Fourteen (14) days extension for additional visits and meetings to facilitate work at Oak Ridge, East River, Cypress High Schools and Colonial 9th Grade Center including required electrical work for charging and security systems for (Group B) District Capital Project.	Clancy & Theys Construction Company	Work Authorization No. 12CM14025B for Construction Management Services RFQ No. 12CM14	Change Order No. 01	\$0	Sr. Facilities Manager, Capital Renewal & Portables	3/9/15
13	Various Schools	Twenty-three (23) days time extension for Group A for scope modifications for necessary electrical upgrades and doors and hardware replacement at Evans HS required by the campus unique security requirements and additional work at West Orange 9th Grade Center for district capital project.	Clancy & Theys Construction Company	Work Authorization No. 12CM14024B for Construction Management Services RFQ No. 12CM14	Change Order No. 01	\$15,745	Sr. Director, Construction	3/31/15

III. CHANGE ORDERS APPROVED										
ITEM NO.	SCHOOL	REASON FOR CHANGE	NAME OF FIRM	DESCRIPTION OF SERVICES	DOC#	C.O. AMOUNT	APPROVAL REQUIRED	APPROVAL DATE		
TRANSAG	TRANSACTIONAL CHANGE ORDERS									
14	John Young ES & Shingle Creek ES Replacements	Final ODP Reconciliation for Shingle Creek ES.	Walbridge Aldinger Company	Agreement No. 13CC05WALBRIDGE for Contractual Services Bid No. 13CC05	Change Order No. 27	(\$84,151)	John T. Morris, Chief Facilities Officer	3/25/15		
15	Lovell ES Replacement	Estimated ODP.	McCree Design Builders, Inc.	Agreement No. 14CC09MCCREE for Contractual Services Bid No. 14CC09	Change Order No. 02	(\$148,209)	John T. Morris, Chief Facilities Officer			

## **JANUARY AMENDMENTS**

IV. CONT	TRACTS AMENDED						
ITEM NO.	SCHOOL	REASON FOR CHANGE	NAME OF FIRM	DESCRIPTION OF SERVICES	AMENDMENT	APPROVAL REQUIRED	APPROVAL DATE
1	Blankner K-8 School	Scope modification to remove requirement for submittal of master site plan.	BRPH Architects- Engineers, Inc.	Amendment No. 01 to Agreement No. 1405CSA001BRPH for Architectural & Engineering Services RFQ No. 1405PS	\$0	Sr. Facilities Manager, Capital Renewal & Portables	1/5/15
2	Boone HS	Scope modification to remove requirement for submittal of master site plan.	BRPH Architects- Engineers, Inc.	Amendment No. 01 to Agreement No. 1405CSA002BRPH for Architectural & Engineering Services RFQ No. 1405PS	\$0	Sr. Facilities Manager, Capital Renewal & Portables	1/8/15
3	District-Wide	Modification of Staffing Schedule.	Ardaman & Associates, Inc.	Amendment No. 03 to Agreement No. 0803CCONARDAMAN for Geotechnical, Environmental & Construction Material Testing Services RFQ No. 0803PS	\$0	John T. Morris, Chief Facilities Officer	1/6/15
4	Dr. Phillips HS	Modification of staff representative authorized to bind and obligate contract related documents and construction work.	James A. Cummings, Inc.	Amendment No. 02 to Agreement No. 10CM18SCONJACUMM INGS for Construction Management Services RFQ No. 10CM18	\$0	John T. Morris, Chief Facilities Officer	1/6/15
5	Liberty MS	Additional pre- construction services for GMP preparation phase. (Est. Constr. Cost \$6,500,000).	Welbro Building Corporation, Inc.	Amendment No. 01 to Agreement No. 14CM03SCONWELBRO for Construction Management Services RFQ No. 14CM03	\$36,726	John T. Morris, Chief Facilities Officer	1/6/15
6	Little River ES Replacement	Modification of authorized contract staff personnel for contract execution.	James A. Cummings, Inc., a Tutor Perini Company	Amendment No. 03 to Agreement No. 10CM24SCONJACUMM INGS for Construction Management Services RFQ No. 10CM24	\$0	John T. Morris, Chief Facilities Officer	1/16/15

## **JANUARY AMENDMENTS**

IV. CON	TRACTS AMENDED						
ITEM NO.	SCHOOL	REASON FOR CHANGE	NAME OF FIRM	DESCRIPTION OF SERVICES	AMENDMENT	APPROVAL REQUIRED	APPROVAL DATE
7	Tangelo Park ES Replacement	Additional surveying services due to offsite improvements.	Southeastern Surveying & Mapping Corporation	Amendment No. 01 to Work Authorization No. 0807142 for Surveying Services RFQ No. 0807PS	\$7,200	Sr. Facilities Director, Planning & Design	1/20/15
8	Ventura ES	Design services for demolition and detailed restoration for elevated concrete walkway removal. (Est. Constr. Cost \$75,000).	AVCON, Inc.	Amendment No. 01 to Work Authorization No. 1306007 for Structural Engineering Services RFQ No. 1306PS	\$6,937	Sr. Facilities Manager, Capital Renewal & Portables	1/23/15

## **FEBRUARY AMENDMENTS**

V. CON	TRACTS AMENDED						
ITEM NO.	SCHOOL	REASON FOR CHANGE	NAME OF FIRM	DESCRIPTION OF SERVICES	AMENDMENT	APPROVAL REQUIRED	APPROVAL DATE
1	District-Wide	Modifications of staffing plan for period 12/9/13 to 8/31/15.	Cost Management, Inc. d/b/a CMI	Amendment No. 03 to Work Authorization No. 11PM12006 for Program Management Support Services RFQ No. 11PM12	\$0	John T. Morris, Chief Facilities Officer	2/9/15
2	District-Wide	Modification of staffing schedule.	Ardaman & Associates, Inc.	Amendment No. 04 to Agreement No. 0803CCONARDAMAN for Geotechnical, Environmental & Construction Material Testing Services RFQ No. 0803PS	\$0	John T. Morris, Chief Facilities Officer	2/7/15
3	District-Wide	Modifications of staffing plan for period 12/9/13 to 8/31/15.	URS Corporation	Amendment No. 04 to Work Authorization No. 11PM12005 for Program Management Support Services RFQ No. 11PM12	\$0	John T. Morris, Chief Facilities Officer	2/16/15
4	Elementary School Site 41-E-SE-2/63-E-W-4	Language modification to add use of contingency form to the contract (Eagle Creek and Independence).	Clancy & Theys Construction Company	Amendment No. 01 to Agreement No. 14CC08CLANCY for Contractual Services Bid No. 14CC07	\$0	John T. Morris, Chief Facilities Officer	2/7/15
5	Elementary School Site 81-E-SW-5	Additional design level geotechnical evaluation to further evaluate subsurface conditions.	Terracon Consultants, Inc.	Amendment No. 01 to Work Authorization No. 0803199 for Geotechnical & Environmental Services RFQ No. 0803PS	\$6,203	Facilities Director, Planning & Design	2/2/15
6	Liberty MS	Scope modification and associated cost to include design and develop phase not included in the previous amendment for additional preconstruction services. (Est. Constr. Cost \$6,500,000).	Welbro Building Corporation, Inc.	Amendment No. 02 to Agreement No. 14CM03SCONWELBRO for Construction Management Services RFQ No. 14CM03	\$9,900	John T. Morris, Chief Facilities Officer	2/6/15



## **FEBRUARY AMENDMENTS**

V. CONT	TRACTS AMENDED						
ITEM NO.	SCHOOL	REASON FOR CHANGE	NAME OF FIRM	DESCRIPTION OF SERVICES	AMENDMENT	APPROVAL REQUIRED	APPROVAL DATE
7	Lovell ES Replacement	Language modification to add contingency form and to correct scrivener's error in project name.	McCree Design Builders, Inc.	Amendment No. 01 to Agreement No. 14CC09MCREE for Contractual Services Bid No. 14CC09	\$0	John T. Morris, Chief Facilities Officer	2/9/15
8	Oak Ridge HS Replacement	Construction material testing and inspection for replacement school project.	Ardaman & Associates, Inc.	Amendment No. 02 to Work Authorization No. 0803078 for Construction Material Testing Services RFQ No. 0803PS	\$7,699	Sr. Director, Construction	2/2/15
9	University HS	Additional design services for HVAC systems upgrade in Building 17 - locker room building. (Est. Constr. Cost \$100.000).	SGM Engineering, Inc.	Amendment No. 01 to Work Authorization No. 0804054 for Mechanical, Electrical & Plumbing Services RFQ No. 0804PS	\$6,240	Sr. Facilities Manager, Capital Renewal & Portables	2/2/15

## **MARCH AMENDMENTS**

VI. CON	TRACTS AMENDED						
ITEM NO	SCHOOL	REASON FOR CHANGE	NAME OF FIRM	DESCRIPTION OF SERVICES	AMENDMENT	APPROVAL REQUIRED	APPROVAL DATE
1	District-Wide	Legal name change to AMEC Foster Wheeler Environment & Infrastructure, Inc.	AMEC Environment and Infrastructure, Inc.	Amendment No. 02 to Agreement No. 1209CCONAMEC for Environmental Consultant Services RFQ No. 1209PS	\$0	John T. Morris, Chief Facilities Officer	3/3/15
2	District-Wide	Legal name change to AMEC Foster Wheeler Environment & Infrastructure, Inc.	AMEC Environment and Infrastructure, Inc.	Amendment No. 03 to Agreement No. 0807CCONMACTEC for Surveying Services RFQ No. 0807PS	\$0	John T. Morris, Chief Facilities Officer	3/3/15
3	K-8 School Site	Additional services for redesigning and re- engineering to provide alternate access to the school from current location on Paddock St. and designing two (2) turn lanes with access from Bancroft Street. (Est. Constr. Cost \$1,300,000).	Zyscovich, Inc.	Amendment No. 03 to Agreement No. 1308RU001ZYSCOVIC H for Architectural & Engineering Services RFQ No. 1308RU	\$83,953	Board	3/30/15
4	Oak Ridge HS Replacement	Additional surveying performed monthly utilizing preestablished to memorialize the control points to existing and extent of potential ongoing settlement activity.	Leading Edge Land Services, Inc.	Amendment No. 01 to Work Authorization No. 0807116 for Surveying Services RFQ No. 0807PS	\$6,114	Sr. Director, Construction	3/9/15
5	Various Schools	Additional services to include traffic studies at Dommerich ES and Maitland MS to replace traffic studies originally planned for Moss Park ES and Windermere ES.	KBJ Architects, Inc.	Amendment No. 01 to Work Authorization No. 1301017 for Architectural & Engineering Services RFQ No. 1301PS	\$0	Sr. Facilities Director, Planning & Design	3/31/15



## **MARCH AMENDMENTS**

VI. CON	VI. CONTRACTS AMENDED											
ITEM NO	SCHOOL	REASON FOR CHANGE	NAME OF FIRM	DESCRIPTION OF SERVICES	AMENDMENT	APPROVAL REQUIRED	APPROVAL DATE					
6	Ventura ES	Design for campus- wide walkway and canopies stabilization for district capital project. (Est. Constr. Cost \$200,000).	AVCON, Inc.	Amendment No. 02 to Work Authorization No. 1306007 for Structural Engineering Services RFQ No. 1306PS	\$9,800	Sr. Facilities Manager, Capital Renewal & Portables	3/11/15					

# **FOURTH QUARTER 2015**

# **CHANGE ORDER/AMENDMENT**

# **COVE REPORT**

## **APRIL CHANGE ORDERS**

I. CHAN	IGE ORDERS APP	ROVED						
ITEM NO.	SCHOOL	REASON FOR CHANGE	NAME OF FIRM	DESCRIPTION OF SERVICES	DOC #	C.O. AMOUNT	APPROVAL REQUIRED	APPROVAL DATE
1	Cypress Creek HS	Overtime and shift labor resources required to decrease the construction acceleration duration for the kitchen and cafeteria phase from 123-days to 74-days (decrease of 49-days).	Wharton-Smith, Inc.	Agreement No. 11CM11SCONWHARTON for Construction Management Services RFQ No. 11CM11	CCD No. 05 to GMP No. 02	\$131,704	Superintendent / John T. Morris, Chief Facilities Officer	4/27/15
2	Dr. Phillips HS	Furnish and Install four inches of top soil from the onsite pond excavation onto the new practice field.	James A. Cummings, Inc., a Tutor Perini Company	Agreement No. 10CM18SCONJACUMMINGS for Construction Management Services RFQ No. 10CM18	CCD No. 39 to GMP No. 01	\$6,500	Sr. Director, Construction	4/17/15
3	Dr. Phillips HS	Reconciliation of CCD 21 (\$32,578.00) for removal and replacement of three (3) existing double dome barrel vault skylights and associated wood blocking in Building 500 due to poor condition of the units.	James A. Cummings, Inc., a Tutor Perini Company	Agreement No. 10CM18SCONJACUMMINGS for Construction Management Services RFQ No. 10CM18	Change Order No. 46 to GMP No. 01	\$31,459	John T. Morris, Chief Facilities Officer	4/1/15
4	Hunter's Creek MS	Cost associated with rerouting a chilled water condenser pipe and pulling new electrical feeder lines to an existing lift station and (186) days' time extension for utility shut down for capital renewal project.	H. J. High Construction Company	Agreement No. 12CM14010B for Construction Management Services RFQ No. 12CM14	Change Order No. 02	\$60,835	Board / John T. Morris, Chief Facilities Officer	4/15/15
5	K-8 School Site 131-K8-SW-5	Reconciliation of allowance (\$10,000) for removal of two trees from the project site causing safety hazard.	H. J. High Construction Company	Work Authorization No. 12CM14013B for Construction Management Services RFQ No. 12CM14	Change Order No.01	(\$5,650)	Sr. Facilities Manager, Capital Renewal & Portables	4/9/15



## **APRIL CHANGE ORDERS**

I. CHAI	NGE ORDERS APP	ROVED			1			T
ITEM NO.	SCHOOL	REASON FOR CHANGE	NAME OF FIRM	DESCRIPTION OF SERVICES	DOC #	C.O. AMOUNT	APPROVAL REQUIRED	APPROVAL DATE
6	Lake Silver ES	Modification and addition to bus driveway along Rio Grande Avenue, standard black fencing replacement with decorative aluminum fencing, extend recently installed canopy to existing space frame bus canopy west side of Bldg. 100, sidewalk replacement under the canopy extension and 403-days' time extension. Cost of decorative fencing will be refunded by the City of Orlando.	Williams Company Building Division, Inc.	Agreement No. 12CM13SCONWILLIAMS for Construction Management Services RFQ No. 12CM13	Change Order No. 10 to GMP NO. 01	\$160,287	Board / John T. Morris, Chief Facilities Officer	4/15/15
7	Palmetto ES	One hundred two (102) days' time extension due to delayed ordering and late delivery of mechanical equipment.	H. J. High Construction Company	Work Authorization 12CM14012B for Construction Management Services RFQ No. 12CM14	Change Order No. 02	\$0	Superintendent / John T. Morris, Chief Facilities Officer	4/13/15
8	Pineloch ES & Ocoee ES Replacements	Reconciliation of CCD No. 08 (\$80,902.99) for technology upgrades scope modifications, which include credits for deletion of counter/student work stations and CCS presentation systems proposals; whiteboards addition and modifications; electrical and low voltage work, and additional framing/blocking for classrooms; canopy at parent drop-off/pick-up and light pole for egress lighting; lighting/lightning protection on additional canopies, and fourteen (14) days' time extension at Ocoee ES.	McCree Design Builders, Inc.	Agreement No. 13CC04MCCREE Bid No 13CC04.	Change Order No. 25	9,939	Sr. Director, Construction	4/2/15

## **APRIL CHANGE ORDERS**

I. CHAN	NGE ORDERS APP	ROVED									
ITEM NO.	SCHOOL	REASON FOR CHANGE	NAME OF FIRM	DESCRIPTION OF SERVICES	DOC#	C.O. AMOUNT	APPROVAL REQUIRED	APPROVAL DATE			
TRANS	ACTIONAL CHANC	GE ORDERS									
9	9 John Young ES & Final ODP Reconciliation for & Walbridge & Agreement No. 13CC05WALBRIDGE for Company Contractual Services Bid No 13CC05 Bid No 13CC05 Change (\$72,765) John T. Morris, Chief Facilities Officer										
10	Pineloch ES & Ocoee ES Replacements	Estimated ODP Reconciliation. (Pineloch ES)	McCree Design Builders, Inc.	Agreement No. 13CC04MCCREE Bid No 13CC04	Change Order No. 37	\$61,712	John T. Morris, Chief Facilities Officer	4/29/15			
11	Pineloch ES & Ocoee ES Replacements	Estimated ODP Reconciliation. (Ocoee ES)	McCree Design Builders, Inc.	Agreement No. 13CC04MCCREE for Contractual Services Bid No. 13CC04	Change Order No. 36	\$130,182	John T. Morris, Chief Facilities Officer	4/29/15			
12	Westridge MS	Estimated ODP.	Clancy & Theys Construction Company	Agreement No. 12CM14017B for Construction Management Services RFQ No. 12CM14	Change Order No. 01	(\$155,897)	John T. Morris, Chief Facilities Officer	4/29/15			

## **MAY CHANGE ORDERS**

II. CHANG	GE ORDERS APPR	OVED						
ITEM NO.	SCHOOL	REASON FOR CHANGE	NAME OF FIRM	DESCRIPTION OF SERVICES	DOC#	C.O. AMOUNT	APPROVAL REQUIRED	APPROVAL DATE
1	Apopka ES	Demolition and hauling of non friable concrete floor slab to asbestos receiving landfill.	Welbro Building Corporation, Inc.	Agreement No. 13CM11SCONWELBRO for Construction Management Services RFQ No. 13CM11	Change Order No. 04 to GMP No. 01	\$65,115	Superintendent / John T. Morris, Chief Facilities Officer	5/7/15
2	Cypress Creek HS	Furnishing required equipment, materials and labor to install a 1-1/4 inches gas line to Building700.	Wharton-Smith, Inc.	Agreement No. 11CM11SCONWHARTON for Construction Management Services RFQ No. 11CM11	CCD No. 06 to GMP No. 02	\$10,886	Sr. Director, Construction	5/6/15
3	Dr. Phillips HS	Transfer of funds from cost of work to owner contingency.	James A. Cummings, Inc., a Tutor Perini Company	Agreement No. 10CM18SCONJACUMMIN GS for Construction Management Services RFQ No. 10CM18	Change Order No. 49 to GMP No. 01	\$0	Sr. Director, Construction	5/13/15
4	Oak Ridge HS Replacement	Reconciliation of CCD No. 05: (\$694,871.00) for modification to maintain existing football stadium and 134 days' time extension.	Wharton-Smith, Inc.	Agreement No. 08CM02SCONWHARTON for Construction Management Services RFQ No. 08CM02	Change Order No. 25 to GMP No. 04	\$660,546	Board / John T. Morris, Chief Facilities Officer	5/15/15
5	Ronald Blocker Educational Leadership Center	Change to increase purchase order to bring it to the original approved GMP amendment amount.	Clancy & Theys Construction Company	Agreement No. 14CM07SCONCLANCY for Construction Management Services RFQ No. 14CM07	PO Change No. 01 to GMP No. 01	\$1,756	Facilities Director, Capital Renewal & Portables	1/29/15

## **MAY CHANGE ORDERS**

II. CHAN	GE ORDERS APPR	OVED						
ITEM NO.	SCHOOL	REASON FOR CHANGE	NAME OF FIRM	DESCRIPTION OF SERVICES	DOC#	C.O. AMOUNT	APPROVAL REQUIRED	APPROVAL DATE
TRANSA	CTIONAL CHANGE	ORDERS						
6	Little River ES Replacement	GMP Reconciliation	James A. Cummings, Inc., a Tutor Perini Company	Agreement No. 10CM24SCONJACUMMIN GS for Construction Management Services RFQ No. 10CM24	Change Order No. 12 to GMP No. 02	(\$224,675)	John T. Morris, Chief Facilities Officer	5/6/15
7	Oak Ridge HS Replacement	Final GMP Reconciliation.	Wharton-Smith, Inc.	Agreement No. 08CM02SCONWHARTON for Construction Management Services RFQ No. 08CM02	Change Order No. 26 to GMP No. 04	(\$519,249)	John T. Morris, Chief Facilities Officer	5/6/15
8	Ronald Blocker Educational Leadership Center	Final ODP Reconciliation.	Clancy & Theys Construction Company	Agreement No. 14CM07SCONCLANCY for Construction Management Services RFQ No. 14CM07	Change Order No. 02 to GMP No. 01	\$92,326	John T. Morris, Chief Facilities Officer	5/14/15
9	Ronald Blocker Educational Leadership Center	Estimated ODP	Clancy & Theys Construction Company	Agreement No. 14CM07SCONCLANCY for Construction Management Services RFQ No. 14CM07	Change Order No. 01 to GMP No. 02	(\$416,978)	John T. Morris, Chief Facilities Officer	5/14/15



III. CHAN	III. CHANGE ORDERS APPROVED										
ITEM NO.	SCHOOL	REASON FOR CHANGE	NAME OF FIRM	DESCRIPTION OF SERVICES	DOC#	C.O. AMOUNT	APPROVAL REQUIRED	APPROVAL DATE			
1	Cypress Creek HS	Equipment, materials and labor required to remove and replace five (5) acid neutralization tanks around the perimeter of Building 700.	Wharton-Smith, Inc.	Agreement No. 11CM11SCONWHARTON for Construction Management Services RFQ No. 11CM11	CCD No. 07 to GMP No. 02	\$18,127	Sr. Director, Construction	6/9/15			
2	Dr. Phillips HS	Reconciliation of CCD 24 (- \$11,731.00) for credit for scope modifications for Science Room 4-121 deletion which entails revisions to case work, gypsum board, plumbing, mechanical and electrical systems in Bldg. 400 Quad portable.	James A. Cummings, Inc., a Tutor Perini Company	Agreement No. 10CM18SCONJACUMMINGS for Construction Management Services RFQ No. 10CM18	Change Order No. 50 to GMP No. 01	(\$11,731)	Sr. Director, Construction	6/9/15			
3	Elementary School Site 41-E-SE-2 & 63- E-W-4	Furnishing and installing rubber treads, risers and landings for all three (3) buildings stairwells in lieu of sealed concrete treads and landings (Eagle Creek Site 41-E-SE-2).	Clancy & Theys Construction Company	Agreement No. 14CC08CLANCY for Contractual Services Bid No. 14CC08	Change Order No. 06	\$37,136	John T. Morris, Chief Facilities Officer	6/9/15			

III. CHAN	IGE ORDERS APPR	OVED						
ITEM NO.	SCHOOL	REASON FOR CHANGE	NAME OF FIRM	DESCRIPTION OF SERVICES	DOC #	C.O. AMOUNT	APPROVAL REQUIRED	APPROVAL DATE
4	Elementary School Site 41-E-SE-2 & 63- E-W-4	Reconciliation of CCD No. 01 (\$23,109.00) for additional hours not to exceed 660 labor hours due to schedule impacts related to the acceleration of structural steel erection efforts due to weather conditions, excessive rain (Eagle Creek Site 41-E-SE-2).		Agreement No. 14CC08CLANCY for Contractual Services Bid No. 14CC08	Change Order No. 05	\$22,010	Sr. Director, Construction	6/9/15
5	K-8 School Site 2- K8-E-1	Threshold inspections of structural elements at buildings 1 and 4.	James B. Pirtle Construction Company, Inc. d/b/a Pirtle Construction Company	Agreement No. 14CM04SCONPIRTLE for Construction Management Services RFQ No. 14CM04	Change Order No. 02 to GMP No. 01	\$20,248	Sr. Director, Construction	6/10/15
6	K-8 School Site 131-K8-SW-5	Twenty-seven (27) days' time extension due to commencement notice delay and three (3) days allowed for outside regulatory agency clearance for demolition for comprehensive project.	H. J. High Construction Company	Agreement No. 12CM14023B for Construction Management Services RFQ No. 12CM14	Change Order No. 01	\$0	Sr. Facilities Manager, Capital Renewal & Portables	6/17/15

III. CHAN	IGE ORDERS APPR	OVED						
ITEM NO.	SCHOOL	REASON FOR CHANGE	NAME OF FIRM	DESCRIPTION OF SERVICES	DOC#	C.O. AMOUNT	APPROVAL REQUIRED	APPROVAL DATE
7	Lake Weston ES Replacement	Revising and clarifying the application of the vinyl composition tile floor wax and burnishing at no additional cost.	McCree Design Builders, Inc.	Agreement No. 13CM13SCONMCCREE for Construction Management Services RFQ No. 13CM13	Change Order No. 04 to GMP No. 01	\$0	Sr. Director, Construction	6/16/15
8	Northlake Park Community ES	Cost associated with providing a temporary chiller, generator and 113-days' time extension due to coordination issues with subcontractors, public utilities and YMCA for capital renewal project.	H. J. High Construction Company	Work Authorization No. 12CM14011B for Construction Management Services RFQ No. 12CM14	Change Order No. 02	\$55,932	Superintendent / John T. Morris, Chief Facilities Officer	6/30/15
9	Ronald Blocker Educational Leadership Center	Change to increase purchase order to bring it to the original approved GMP amendment amount.	Clancy & Theys Construction Company	Agreement No. 14CM07SCONCLANCY for Construction Management Services RFQ No. 14CM07	PO Change No. No. 01 01 to GMP no. 01	\$1,756	Facilities Director, Capital Renewal & Portables	1/29/15
	CTIONAL CHANGE							
10	Apopka HS	Estimated ODP for Capital Renewal project.	H. J. High Construction Company	Work Authorization No. 12CM14021B for Construction Management Services RFQ No. 12CM14	Change Order No. 01	(\$115,473)	John T. Morris, Chief Facilities Officer	6/10/15



III. CHAN	IGE ORDERS APPRO	OVED						
ITEM NO.	SCHOOL	REASON FOR CHANGE	NAME OF FIRM	DESCRIPTION OF SERVICES	DOC#	C.O. AMOUNT	APPROVAL REQUIRED	APPROVAL DATE
11	Chain of Lakes MS	Estimated ODP.	ACY Contractors, LLC	Agreement No. 12CM1420B for Construction Management Services RFQ No. 12CM14	Change Order No. 01	(\$266,766)	John T. Morris, Chief Facilities Officer	6/26/15
12	K-8 School Site 2- K8-E-1	Estimated ODP	James B. Pirtle Construction Company, Inc. d/b/a Pirtle Construction Company	Agreement No. 14CM04SCONPIRTLE for Construction Management Services RFQ No. 14CM04	Change Order No. 01 to GMP No. 01	(\$6,558,086.00)	John T. Morris, Chief Facilities Officer	6/10/15
13	Various Schools	GMP reconciliation for Group A district capital project.	Clancy & Theys Construction Company	Work Authorization No. 12CM14024B for Construction Management Services RFQ No. 12CM14	Change Order No. 02	(\$51,104)	John T. Morris, Chief Facilities Officer	6/16/15
14	Various Schools	GMP reconciliation for Group C district capital project.	Clancy & Theys Construction Company	Work Authorization No. 12CM14026B for Construction Management Services RFQ No. 12CM14	Change Order No. 02	(\$188,865)	John T. Morris, Chief Facilities Officer	6/17/15
15	Various Schools	GMP reconciliation for Group B district capital project.	Clancy & Theys Construction Company	Work Authorization No. 12CM14025B for Construction Management Services RFQ No. 12CM14	Change Order No. 02	(\$204,092)	John T. Morris, Chief Facilities Officer	6/16/15

#### **APRIL AMENDMENTS**

IV. CONTR	RACTS AMENDED						
ITEM NO.	SCHOOL	REASON FOR CHANGE	NAME OF FIRM	DESCRIPTION OF SERVICES	AMENDMENT	APPROVAL REQUIRED	APPROVAL DATE
1	Cypress Creek HS	Additional design services for additional security cameras campus-wide for monitoring day to-day trouble areas from the operational stand-point (Est. Constr. Cost\$100000).	C. T. Hsu & Associates, P.A.	Amendment No. 03 to Agreement No. 1110SCONCTHSU for Architectural & Engineering Services RFQ No. 1110PS	\$1,730	Facilities Director, Planning & Design	4/10/15
2	Lockhart ES	Additional design services for traffic study to include turning movement counts, afternoon drop-off operations inspection, determination of trip generation rate for morning and afternoon hours.	Hunton Brady Architects, P.A.	Amendment No. 01 to Agreement No. 1414SCONHUNTON for Architectural & Engineering Services RFQ No. 1414PS	\$4,393	Facilities Director, Planning & Design	4/14/15
3	Riverside ES	Additional soil sampling to verify the depth/extent of present contamination for comprehensive needs.	Terracon Consultants, Inc.	Amendment No. 02 to Work Authorization No. 0803315 for Geotechnical & Environmental Services RFQ No. 0803PS	\$1,360	Facilities Director, Planning & Design	4/29/15
4	Tangelo Park ES Replacement	Additional design services for off-site water system upgrades. Design necessary for required fire sprinkler water capacity, traffic study, and field verification of existing underground piping along proposed water line route at Anzio Street (Est. Constr. Cost \$550,000).	BRPH Architects- Engineers, Inc.	Amendment No. 01 to Agreement No. 14RU25SCONBRPH for Architectural & Engineering Services RFQ No. 14RU25	\$36,573	John T. Morris, Chief Facilities Officer	4/6/15

## **APRIL AMENDMENTS**

IV. CONTR	RACTS AMENDED						
ITEM NO.	SCHOOL	REASON FOR CHANGE	NAME OF FIRM	DESCRIPTION OF SERVICES	AMENDMENT	APPROVAL REQUIRED	APPROVAL DATE
5	Various Schools	Additional design services for digital curriculum initiatives at fifty-eight (58) schools(Group D) at an additional school, Carver MS, to accommodate charging carts for district capital project (Est. Constr. Cost \$10,000).	Borrelli + Partners, Inc.	Amendment No. 01 to Work Authorization No. 1301028 for Architectural & Engineering Services RFQ No. 1301PS	\$3,014	Sr. Facilities Manager, Capital Renewal & Portables	4/8/15
6	Ventura ES	Design level geotechnical engineering services for additional borings for comprehensive needs project.	Terracon Consultants, Inc.	Amendment No. 01 to Work Authorization No. 0803285 for Geotechnical & Environmental Services RFQ No. 0803PS	\$7,236	Sr. Facilities Manager, Capital Renewal & Portables	4/16/15

## **MAY AMENDMENTS**

V. CONTR	RACTS AMENDED						
ITEM NO.	SCHOOL	REASON FOR CHANGE	NAME OF FIRM	DESCRIPTION OF SERVICES	AMENDMENT	APPROVAL REQUIRED	APPROVAL DATE
1	District-Wide	Modifications of staffing plan for period 12/9/13 to 8/31/15.	Cost Management, Inc. d/b/a CMI Work Authorization 11PM12006 for Prog Management Supp Services RFQ No. 11PM1		\$0	John T. Morris, Chief Facilities Officer	5/29/15
2	Dream Lake ES	Additional design services for traffic study.	Harvard Jolly, Inc.	Amendment No. 01 to Agreement No. 1413SCONHARVARD for Architectural & Engineering Services RFQ No. 1413PS	\$6,973	Facilities Director, Planning & Design	5/18/15
3	Elementary School Site 43-E-SE-2	Commencement and completion schedule modification and additional eighteen (18) days' time extension for preliminary geotechnical engineering services for subsurface exploration and evaluation for parcel identification 24-24-31-0000-00-005.	Terracon Consultants, Inc.	Amendment No. 01 to Work Authorization No. 0803287 for Geotechnical & Environmental Services RFQ No. 0803PS	\$0	Facilities Director, Real Estate Management	5/19/15
4	Riverside ES	Additional design services for traffic study.	Harvard Jolly, Inc.	Amendment No. 01 to Agreement No. 1415SCONHARVARD for Architectural & Engineering Services RFQ No. 1415PS	\$6,973	Facilities Director, Real Estate Management	5/18/15



#### **JUNE AMENDMENTS**

VI. CONT	RACTS AMENDED						
ITEM NO.	SCHOOL	REASON FOR CHANGE	NAME OF FIRM	DESCRIPTION OF SERVICES	AMENDMENT	APPROVAL REQUIRED	APPROVAL DATE
1	Elementary School Site 117-E-SW-4	Additional design services to generate furniture, fixtures, and equipment specifications for Elementary School.	Schenkel & Shultz, Inc.	Amendment No. 01 to Work Authorization No. 13RU21SCONSCHENKEL for Architectural & Engineering Services RFQ No. 13RU21	\$42,180	John T. Morris, Chief Facilities Officer	6/30/15
2	K-8 School Site 133-K8-6	Additional design services to generate furniture, fixtures, and equipment specifications for K-8 School.	Baker Barrios Architects, Inc.	Amendment No. 01 to Work Authorization No. 1308RUSCON003BAKER for Architectural & Engineering Services RFQ No. 1308PS	\$45,516	John T. Morris, Chief Facilities Officer	6/24/15
3	Middle School Site 52-M-SE-2	Additional design services to generate furniture, fixtures, and equipment specifications.	Harvard Jolly, Inc.	Amendment No. 01 to Agreement No. 14RU30SCONHARVARD for Architectural & Engineering Services RFQ No. 14RU30	\$51,610	Superintendent / John T. Morris, Chief Facilities Officer	6/29/15
4	Middle School Site 21-M-E-2	Additional environmental services for phase 1 site assessment (\$1,995), endangered species and wetland delineation (Parcels 32-22-32-7886-00-110, 32-22-32-7886-00-120, 32-22-32-7886-00-130, and 32-22-32-7886-00- 140.	Terracon Consultants, Inc.	Amendment No. 01 to Work Authorization No. 0803354 for Geotechnical & Environmental Services RFQ No. 0803PS	\$7,465	Sr. Facilities Manager, Planning & Design	6/3/15
5	Ventura ES Replacement	Additional design engineering services for electrical power, systems and lighting to relocate services from buildings scheduled for demolishing to temporary portables or areas to re- feed the temporary campus. (Est. Constr. Cost \$14,000,000).	Schenkel & Shultz, Inc.	Amendment No. 01 to Work Authorization No. 13RU20SCONSCHENKEL for Architectural & Engineering Services RFQ No. 13RU20	\$19,942	Sr. Facilities Director, Planning & Design	6/24/15



Updated: 9/8/15 FY2016

Plan	Year(s)	Filter:	2014 -	2016
· ·u··				

Plan Year(s) Filter: 2014 - 2016 Plan Group(s) Filter: G3,G4,G5						Total Proje	ect Costs			Construction	Cos	st		Construction Schedule					
Location	Age	Maint.		ect	Gn General Scene	Program	Committed	Estimated	Budget	Construction Amount	Change Orders		ODP			Co	pproved nstruction		Days Past Subst. Comp
Location	(Wt'd)	Area	Numbe	r Size	General Scope	Budget	to Date	Total Cost	Variance	Base	Amount	#	Deducts	#	NTP	Substar Planned	ntial Completion Forecast/Actual	Closed	(close-out)
<b>CAPITAL RENEWAL</b>	BUDGE	Т	·\														1		
BOARD APPROVED B	JDGET FO	OR YEA	RS: FY20	)14 - FY	<b>/</b> 2016	143,125,899													
PLANNING PHASE																			
Apopka HS	7-Yr	NW	N0044	Int	G5 Reroof Softball Clubhouse/Concession	on 390,000	_	390,000	-	300,000	-	- 1		-	Apr-16	Jan-17	Jan-17		
Bonneville ES	13-Yr	NE	N0027		G4 HVAC & Technology	2,397,074	-	2,397,074	-	1,689,270		-		-	Jun-16	Jan-17	Jan-17		
Colonial 9GC	17-Yr	NE	N0058		G4 Campus-Wide Capital Renewal	338,065	_	338,065	-	3,452,460		-	-	-	Oct-16	Aug-17	Aug-17		
Jones HS	12-Yr	SS	N0059		G3 Envelope & HVAC	1,018,940	-	1,018,940	-	8,975,860	_	-	-	-	Aug-16	Sep-17	Sep-17		
Lakeville ES	17-Yr	NW	N0068		G5 Campus-Wide Capital Renewal	2,597,621	-	2,597,621	-	1,830,600	-	-	-	-	Jun-16	Feb-17	Feb-17		
Odyssey MS	15-Yr	NE	N0067		G3 Campus-Wide Capital Renewal	543,772	-	543,772	-	5,486,000	-	-	-	-	Feb-17	Aug-18	Aug-18		
Ridgewood Park ES	9-Yr	NW	N0063		G4 Car rider canopies	168,887	-	168,887	-	1,623,910	-	-	-	-	Jul-16	Dec-16	Dec-16		
Southwood ES	18-Yr	SS	N0065	Int	G5 Exterior, MEP, Technology	1,293,208	123,816	1,293,208	-	917,820	-	-	-	-	Jun-16	Jan-17	Jan-17		
Winter Park HS	10-Yr	NE	N0066	Lg	G3 Site, MEP, Technology	1,318,964	-	1,318,964	-	12,682,342	-	-	-	-	Jan-17	Aug-18	Aug-18		
								_											
								_											
Various Small Projects (se	e Note 2)		38 Ea	Sm	Location / Scope: TBD	5,700,000	-	5,700,000	-	TBD						TBD			
SUBTOTAL - PLANNIN	G		(exclud	des 38	various Sm projects) 10 Projects	15,766,530	123,816	15,766,530	-	36,958,263	-	-	-	-					
DESIGN / PRE-CONS	STRUCTI	ON PH	IASE																
Blankner K8	14-Yr	NE	N0023	Lq	G4 Site; Roofing; HVAC; Lights; Tech	7,178,405	128,391	7,178,405	-	5,521,850	-	-	-	-	May-16	Jan-17	Jan-17		
Boone HS	24-Yr	NE	N0031		G3 Campus-Wide Capital Renewal	26,207,315	323,305	26,207,315	-	18,074,010	-	-	-	-	May-16	Aug-17	Aug-17		
Citrus ES	16-Yr	NW	N0057		G3 Campus-Wide Capital Renewal	2,102,957	121,163	2,102,957	-	1,617,659	-	-	-	-	Apr-16	Sep-16	Sep-16		
Colonial HS	17-Yr	NE	N0035		G3 Campus-Wide Capital Renewal	14,094,878	266,641	14,094,878	-	10,440,650		-		+ +	May-16	Aug-17	Aug-17		
Discovery MS	19-Yr	NE	N0036		G5 Campus-Wide Capital Renewal	726,395	179,499	726,395	-	5,966,640		-		-	Nov-16	Aug-17	Aug-17		
Gotha MS	21-Yr	NW	N0032		G5 Campus-Wide Capital Renewal	528,248	117,688	528,248	-	3,993,960		-		-	Nov-16	Aug-17	Aug-17		
Lakeview MS	19-Yr	NW	N0041.2		G3 HVAC Controls, Campus-Wide	592,115	43,238	592,115	-	459,360		-		-	Nov-15	Mar-16	Mar-16		
Lawton Chiles ES	16-Yr	NE	N0060		G3 Campus-Wide Capital Renewal	1,986,930	130,124	1,986,930	-	1,410,170		-		-	Mar-16	Sep-16	Sep-16		
Liberty MS	10-Yr	NE	N0022		G4 Campus-Wide Capital Renewal	8,424,986	676,234	8,424,986	-	7,235,460	-	-		T-1	Oct-15	Jun-16	Jun-16		
Oakshire ES	16-Yr	SS	N0061		G3 Exterior, MEP, Technology	2,564,591	170,772	2,564,591	-	1,820,150		-		-	Mar-16	Aug-16	Aug-16		
Ocoee MS	16-Yr	NW	N0026		G3 Campus-Wide Capital Renewal	6,678,361	108,919	6,678,361	-	4,932,320		-		-	Jun-16	Aug-17	Aug-17		
Olympia HS	15-Yr	NW	N0033		G3 Campus-Wide Capital Renewal	12,862,394	265,240	12,862,394	-	10,135,850		-		-	May-16	Aug-17	Aug-17		
Piedmont Lakes MS	22-Yr	NW	N0029		G5 Campus-Wide Capital Renewal	5,164,809	105,345	5,164,809	-	3,972,930		-		-	Jun-16	Aug-17	Aug-17		
Pinewood ES	18-Yr	NW	N0062		G5 Exterior, MEP, Technology	2,448,903	171,338	2,448,903	-	1,870,820		-		-	Apr-16	Sep-16	Sep-16		
Riverdale ES	17-Yr	NE	N0064		G5 Exterior, Life Safety	1,767,689	115,650	1,767,689	-	1,254,570		-	-	-	May-16	Jan-17	Jan-17		
Timber Creek HS	16-Yr	NE	N0037		G3 Campus-Wide Capital Renewal	13,665,137	252,952	13,665,137	-	10,705,160		-	-	-	May-16	Aug-17	Aug-17		
				<u> </u>		, , ,		, , ,							,				
SUBTOTAL - DESIGN					16 Projects	106,994,112	3,176,498	106,994,112	-	89,411,559	-	-	-	-					

## Project Size Key

Lg - Constr. Amount > \$2M

Int - Constr. Amount > \$280K and < \$2M

Sm - Constr. Amount < \$280K

#### <u>Notes</u>

- 1. Capital Renewal is the replacement of major systems and components needed to preserve the efficient operation of school facilities. Capital Renewal funds are intended for Groups G3, G4, G5, and G6 school facilities, and Project Elements greater than \$50,000 in Priorities P1, P2, and P3 (and incidental P4 or P5 Elements).
- 2. "Various Small Projects" in Planning assumes 15 projects per year, per Maintenance Area, at \$150K average per project.



# Orange County Public Schools Capital Renewal Project Summary (see Note 1)

Updated: 9/8/15 FY2016

						ear(s) Filter: 2014 - 2016		Total Proje	ot Costs			Construction (	Coct			C	netruction Scho	dulo	
	Age	Maint.	Proje			oup(s) Filter: G3,G4,G5	Program	Total Proje	Estimated	Budget	Construction Amount	Construction C Change Orders	COST	ODP		Αŗ	onstruction Sche oproved estruction	auie	Days Past
Location	(Wt'd)		Number		Gp	General Scope	Budget	to Date	Total Cost	Variance	Base		#	Deducts #	NTP		tial Completion Forecast/Actual	Closed	Subst. Compl (close-out)
CONSTRUCTION P	HASE																		
Chain of Lakes MS	17-Yr	NW	N0034	Int	G3 Ro	oof, Interior; HVAC; Elec; Tech	2,354,926	1,883,382	2,354,926	-	1,682,090	(266,766)	1	15,218 6	06/11/15A	12/11/15	12/11/15		
Conway MS	6-Yr	SS	N0056.4	Sm	G5 Re	eplace Chiller #2 & #3	260,000	240,396	260,000	-	200,000	-	-		08/05/15A	10/29/15	11/02/15		
Freedom MS	10-Yr	SS	N0056.9	Sm	G4 Ch	niller #2 R'newal	202,762	184,329	202,762	-	184,329	-	-		07/09/15A	10/06/15	10/06/15		
Glenridge MS	12-Yr	NE	N0054.7	Sm	G4 Ch	niller #2 R'newal	189,019	145,399	189,019	-	145,399	-	-		05/15/15A	07/13/15	09/21/15		
Howard MS	14-Yr	SS	N0056.3	Sm	G3 Co	ooling Tower Rebuild	301,008	310,158	301,008	-	231,545	-	-		07/29/15A	11/05/15	10/26/15		
Howard MS	14-Yr	SS	N0056.5	Sm	G3 Ch	niller #1 R'newal	189,464	145,742	189,464	-	145,742	-	-		04/20/15A	04/08/15	09/01/15		
Howard MS	14-Yr	SS	N0056.6	Sm	G3 Ch	niller #2 R'newal	189,464	145,742	189,464	-	145,742	-	-		05/04/15A	04/08/15	08/31/15		
Howard MS	14-Yr	SS	N0056.7	Sm	G3 Re	eplace HVAC Controls	154,453	118,810	154,453	-	118,810	-	-		04/23/15A	12/29/15	12/29/15		
Hunter's Creek MS	22-Yr	SS	N0042.2	Sm	G5 Te	chnology - Café/Band/Coral/Gym	97,364	-	97,364	-	74,895	-	-		10/30/15	01/27/16	01/27/16		
Hunter's Creek MS	22-Yr	SS	N0042.3	Sm	G5 Te	chnology - TV Studio	88,340	-	88,340	-	67,954	-	-		06/11/15A	09/08/15	09/08/15		
Legacy MS	10-Yr	NE	N0054.9	Sm	G4 Re	ebuild Chiller #1 & New VFD	202,762	184,329	202,762	-	184,329	-	-		06/12/15A	09/10/15	09/10/15		
Metrowest ES	8-Yr	NW	N0038	Int	G5 Sit	te, Roofing, Dr H'wre, Cameras	1,849,791	1,088,742	1,849,791	-	1,574,960	(114,715)	2		06/02/15A	10/13/15	10/13/15		
South Creek MS	9-Yr	SS	N0056.8	Sm	G4 Re	ebuild Cooling Tower	97,500	73,111	97,500	-	75,000	-	-		08/03/15A	10/31/15	10/31/15		
Winter Park HS	10-Yr	NE	N0054.5	Sm	G3 Ch	niller #1 R'newal	192,384	147,987	192,384	-	147,987	-	-		05/15/15A	07/14/15	08/15/15		A
SUBTOTAL - CONSTR	UCTION					14 Projects	6,369,237	4,668,128	6,369,237		4,978,782	(381,481)	3	15,218 6					
CLOSE-OUT						·													
Apopka HS	7-Yr	NW	N0025	Int	G5 Blo	dg 1600 HVAC/Elec Upgrade	724,563	781,682	724,563		556,500	(115,473)	1	6,678 7	05/27/15A	09/03/15	08/27/15A		
Apopka HS	7-Yr	NW	N0043			epave/Stripe Student Parking	176,951	166,585	176,951		160,864	(110,470)			06/12/15A	09/30/15	07/13/15A		
CEP-W (Excel High)	13-Yr	NW	N0040			of Replacement	969,570	840,472	969,570		823,764	20,328	1		06/05/14A	08/12/14	08/12/14A		
Hunter's Creek MS	22-Yr	SS	N0006			niller Replacement	1,320,771	945,723	1,320,771	-	1,200,701	(299,930)	2	340,833 3	07/15/14A	05/16/15	05/16/15A		
Hunter's Creek MS	22-Yr	SS	N0042.1			II, resurface, restripe track	83,557	64,275	83,557		64,275	-			05/11/15A	08/15/15	08/15/15A		
Lakeview MS	19-Yr	NW	N0041.1			niller Replacement	853,359	336,565	853,359		729,574	(389,550)		339,358 2	12/19/14A	05/15/15	06/02/15A		
Northlake Park ES	16-Yr	SS	N0007			/AC - Chiller	894,000	588,589	894,000		750,000	(106,802)		208,924 2	07/15/14A	11/11/14	02/06/15A		
Palmetto ES	16-Yr	SS	N0008			/AC - Chiller	803,627	605,793	803,627	-	618,174	(217,900)		12,381 3	07/15/14A	11/11/14	02/06/15A		
Ridgewood Park ES	9-Yr	NW	N0055.4			eplace Chiller #1	159,568	145,062	159,568		145,062	(= : : ,000)			05/04/15A	09/01/15	09/01/15		
Riverdale ES	17-Yr	NE	N0054.2			e Alarm Upgrade	80,705	62,081	80,705		62,081	-			12/15/14A	03/15/15	03/15/15A		
Winter Park HS	10-Yr	NE	N0054.8			niller #3 R'newal	167.216	128.627	167.216	_	128,627	-			04/23/15A	06/22/15	07/15/15A		
							,	,	,		1=2,5=1						017107101		
SUBTOTAL - CLOSE-C	DUT				1 1	11 Projects	6,233,886	4,665,454	6,233,886	-	5,239,622	(1,109,328)	#	908,174 #		_			4
COMPLETE																			
CEP-W (Excel High)	13-Yr	NW	N0024	Sm	G4 Fir	e Alarm Upgrade	33,464	33,523	33,464	-	27,340	-	-		04/11/14A	12/09/14	06/12/15A	10/10/15	120-days
Freedom HS	12-Yr	SS	N0056.1			poling Tower Rebuild	159,458	122,660	159,458	-	122,660	-	-		12/01/14A	06/15/15	03/27/15A	05/29/15A	63-days
Freedom MS	10-Yr	SS	N0012	Sm		niller #1 R'newal	161,036	-	161,036	-	123,874	-	-		12/10/14A	05/09/15	03/27/15A	7/25/15	120-days
Freedom MS	10-Yr	SS	N0056.2			poling Tower Rebuild	92,957	71,506	92,957	-	71,506	-	-		10/27/14A	12/26/14	05/11/15A	05/11/15A	0-days
Howard MS	14-Yr	SS	N0013			Ds & Dampers	116,708	89,775	116,708	-	89,775	-	-		12/01/14A	03/31/15	03/27/15A	05/20/15A	54-days
Tildenville ES	11-Yr	NW	N0019.2			eplace HVAC equipment	247,631	250,050	247,631	-	225,119	-	-		08/14/14A	02/13/15	05/07/15A	9/4/15	120-days
University HS	5-Yr	NE	N0054.6			esurface Cougar Way	103,616	79,704	103,616	-	79,704	-	-		04/30/15A	06/29/15	06/25/15A	07/22/15A	27-days
PREVIOUSLY COMPL	ETED		l		1 1	38 Projects	6,751,118	6,038,437	6,751,118	-	5,956,387	(56,016)	7	193,173 5					
SUBTOTAL - COMPLE	TE					45 Projects	7,665,988	6,685,655	7,665,988		6,696,365	(56,016)	7	193,173 5					
GRAND TOTAL - CA	PITAL RI	FNFWA	I PROJE	CTS		96 Projects	\$ 143,029,753	\$ 19.319.552	\$ 143,029,753	\$ -	\$ 143,284,591	\$ (1,546,825)	\$	1,116,565					

Project Size Key

Lg - Constr. Amount > \$2M

Int - Constr. Amount > \$280K and < \$2M

Sm - Constr. Amount < \$280K

#### <u>Notes</u>

- 1. Capital Renewal is the replacement of major systems and components needed to preserve the efficient operation of school facilities. Capital Renewal funds are intended for Groups G3, G4, G5, and G6 school facilities, and Project Elements greater than \$50,000 in Priorities P1, P2, and P3 (and incidental P4 or P5 Elements).
- 2. "Various Small Projects" in Planning assumes 15 projects per year, per Maintenance Area, at \$150K average per project.

OCPS Means Success

CR Project Summary Page 56 of 57

## Capital Renewal Update as of September 8, 2015

**Capital Renewal:** Capital Renewal is the replacement of major systems and components needed to preserve the efficient operation of school facilities. Capital Renewal funds are intended for Groups G3, G4, G5, and G6 school facilities, and Project Elements greater than \$50,000 in Priorities P1, P2, and P3 (and incidental P4 or P5 Elements).

## **Project Elements**

Site Exterior Electrical Technology
Roofing Interior Plumbing Conveyances
Structural Mechanical Life Safety Specialties

#### **Maintenance Areas**

NE - Northeast Maintenance Area NW - Northwest Maintenance Area SS - Super South Maintenance Area

# Facilities Inventory - Group Structure

G1 - balance of 2003 Sales Tax List, funded through FY16

G2 - balance of 2003 Sales Tax List, funded FY17 - FY22

G3 - pre-2003 Sales Tax facilities; funded FY23 - FY26

G4 - facilities constructed or renovated 2003 to 2008

G5 - facilities constructed or renovated 2008 to 2013

G6 - facilities constructed or renovated 2013 to 2018

# **Funding Priorities**

Priority P1: Life Safety, Roofing, Air Conditioning, Security

Priority P2: Exterior Doors/Windows, Elevators, Plumbing, Electrical Power,

Technology, Perimeter Fencing / Gates, Interior Lighting

Priority P3: Interior Partitions / Doors / Windows, Ceilings, Exterior Lighting,

Exterior Finishes, Voice Communications, Paving (Roads, Walks, Parking)

Priority P4: Interior Specialties, Playground Equipment

Priority P5: Interior Finishes, Landscaping, Athletic Facilities

#### **Abbreviations**

9GC - 9th Grade Center; Grade 9

A - Actual (related to a date)

Age (Wt'd) - weighted age of a campus

Alt Ed - Alternative Education

Bldg - Building

CEP-E; Community Education Partners (Alt Ed)

CEP-W; Community Education Partners (Alt Ed)

CR - Capital Renewal

Dr H'wre - Door Hardware

Elec - Electrical

ES - Elementary School; Grades PreK - 5

Est. - Estimated

FY - Fiscal Year; July 1 through June 30

Gp - Group; organization of campus-wide facilities

HS - High School; Grades 9 - 12

HVAC - Heating, Ventilating and Air Conditioning

Int - Intermediate CR Project; \$280K to \$2M

K - Thousands (number); Kindergarten (school)

K8 - Grades K - 8

Lg - Large CR Project; over \$2M

M - Millions

Maint. Area - Maintenance Area

MEP - Mechanical, Electrical and Plumbing

MS - Middle School; Grades 6 - 8

NTP - Notice to Proceed

**ODP** - Owner Direct Purchase

R'newal - renewal of chiller

Sm - Small CR Project; under \$280K Subst. Compl. - Substantial Completion

TBD - To Be Determined

Tech - Technology

VFD - Variable Frequency Drive

Yr - Year

